

Const and Maint from ^{Gravel} Cracks/ke outkat Acha
Naadi ke path ka Nisaran kars

Measurement Book

Schedule XLV-Form No. 134

(HEAD-NABARD)

DIVISION

SUB-DIVISION

Amardan Singh

M.B.No-2262

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
CH. H. -			NABARD		
Name of work -			Goray gram		
Ke nikat Aaba nadi ke					
Path ch Path ke nisam					
Kasari					
Name of Contractor -			Jagadan		
Singh, A. -			Beriyas Pur, Braham		
Ashtom, Near girl High					
school, Post - Beriyas Pur					
Dist - Muzo					
Ass. No. -			06 SDD/2021-22		
Date of Commencement -			11/08/2021		
Date of Completion -			10/02/2022		
Actual Date of Completion -			8/02/2022		
<u>ABSTRACT OF COST</u>					
(1) Const. of reference					
Benot mark etc.					
Qty vide. m. 0.2261					
Rate 0.09 km					
or 3767.46/ km R. 339=					
(2) Const. of reference					
Pillar etc.					
Qty vide. m. 0.2261 P.M. (1)					
Rate 0.09 km					

R. 1711.27/ km R. 154.00

Continuation

R 49320

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F		h.	4932
③ clearing and rubbish					
road Land - etc.					
					(2261)
Dty. vide. m.B.H.P.N. (1,2)					
P.N. ③ =		0.027 Hect			
or. 52970.34/m ²					14302
④ Const. of embankment					
load 100mm - etc.					
					(2261)
Dty. vide. m.B.H.P.N. ③ ②					
P.N. ③ ④ ②					975.17m ²
Dty. limit =					972.00m ²
or. 190.30/m ²					185020
⑤ Const. of G.S.D.					
wooding Est - etc.					
Dty. vide. m.B.H. (2261)					
P.N. ③ P.N. ①					
=					34.82m ²
Dty. limit =					33.75m ²
or. 2577.17/m ²					869792
⑥ P.V. W.G.M. for III etc.					
Dty. vide. m.B.H. (2261)					
P.N. (3,4) P.N. (1)					
Dty. limit =					26.09 m ²
					25.31 m ²
or. 3607.83/m ²					941282
⑦ Const. of un-reinforce					
concrete pavement M ₃₀					
Dty. vide. m.B.H. (2261)					
P.N. (4,5) P.N. ① =					55.74m ²

Continuation

R. 3680502

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R.	368050
Qty limit =		54.60m ²			
cf. 6154.96/m ²				R.	332368
(8) plv and fixing 1020					
of main Board etc.					
Qty vide m.B.N. (2261)					
P.N. (2) I.N. (4) = 1.0 N.					
cf. 11227.23/each				R.	112272
(9) plv Road Markings etc					
Qty vide m.B.N. (2261)					
P.N. (5) I.N. (2) = 15.86m ²					
cf. 792.18/m ²				R.	125642
				R 7	242092

Add 12% GST	R(+)	86905
Add 1% Labours cess	R(+)	7242
Add 10% S. Fee	R(+)	104602
	R.	8288162

C&P		
24/02/2022	08/02/2022	08/02/2022
		J.E.

material statement		
(1) Earth	972.00m ³	
(2) G.S.B. material		
(a) 53mm to 9.5mm stone metal	21.60m ³	
(b) 9.5mm to 2.36mm chb	8.53m ³	
(c) Sand	12.96m ³	

Continuation