

MMBSY - Divulhal Road to Baghlu Bagra (SC)
Schedule XLV-Form No. 134

E. E. R. W. D. (w)

DIVISION

GA97A

A. E. R. W. D. (w)

SUB-DIVISION

SHDAP GA97A

MEASUREMENT BOOK

ANAR KUMAR

3083

प्रमाणित किया जाता है कि इस मापी पुस्तक
 में 3083 में मशीन द्वारा कुल
 में (100) पृष्ठ अंकित हैं इस मापी पुस्तक को
 सहायक अधिकारी, श्री अरुणोद्वि 2, अगा
 माफ, ग्रामीण कार्य विभाग, कार्य
 अपा माफ, माफ गया को
 निर्दिष्ट किया जाता है।

20/12/20
 कार्यालयक अभियंता
 ग्रामीण कार्य विभाग
 कार्य प्रमण्डल, गया
 2-12-20

Sch. XLV-Form No. 134

E. E. R. W. D. (W) DIVISION
 A. E. R. W. D. (W) SUB-DIVISION
 Sadar gaya

Measurement Book 3083

Name of officer _____

Date of first entry _____

Date of last entry _____

उत्पादन किया जाता है कि इसकापी फोटो
 2. की. रा. म. वि. का

Aston A/C Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road					
From Dubhal road to Bhagilu					
Bigha. With 50 cm main ⁴ under					
massy head.					
Agency:- Ajay Kumar					
Narayan Ganh Cayer.					
No. Date of agreement					
105/massy 50/1 Sep/2020-21					
20.02.21					

Date of work order

20.02.2021

Date of Completion of work.

19.02.2022

Work done.

① setting out Construction of reference

& working bench mark & reference

prism. also do

① working bench mark. do do

1x 1.830 = 1.830 Km

Continuation

आपका किया जाता है कि इसका भी फल

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Const ⁿ of embankment rds do R/R					
① Leavel 1000 mtr.					
Qty = 1673.40 m ³					
@ 192.03/m ³				Rs	321343.0
⑥ Leavel 100 mtr					
Qty = 394.60 m ³					
@ 154.58/m ³				Rs	608573.00
⑦ Const ⁿ of Subgrade & earth shoulder - C - C R/R					
Qty = 4362.80 m ³					
@ 176.64/m ³				Rs	770644.0
⑧ PW P.C.C. in open foundation do do R/R					
Qty = 37.64 m ³					
@ 4652.90/m ³				Rs	175135.10
⑨ PW P.C.C. in Substructure - do - do - R/R					
Qty = 20.32 m ³					
@ 4872.95/m ³				Rs	99018.10

Continuation

