

২১০৫ নং নীচের কার্যের পরিবর্তন

Schedule XLV-Form No. 134

Executive Engineer
R.W.D. Works Division
Darbhanga-1

DIVISION

Bahadurpur

SUB-DIVISION

M.D. No. 3557

Measurement Book

CONSTRUCTION OF RCC BRIDGE AT PINGI ROAD NEAR
PINGI IN PANCHAYAT BARJARA.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>ABSTRACT OF COST.</u>				
①	Dismantling of brick masonry <u>d-d.</u>				
	V.P.	$\frac{19}{①}$	32.1843		
	@ Rs. 242 = 353/m				Rs. 7,799.00
②	Removing and dismantling of <u>Hume Pipe</u> <u>d-d.</u>				
	V.P.	$\frac{19}{②}$	20.00 M.		
	@ Rs. 236 = 337/m				Rs. 4,727.00
③	Lago of <u>Nobard</u>				
	V.P.	$\frac{19}{③}$	1 No.		
	@ Rs. 7,500.00 each				Rs. 7,500.00
④	<u>Citizen in formation</u>				
	<u>Board</u> <u>d-d.</u>				
	V.P.	$\frac{19}{④}$	1 No.		
	@ Rs. 9500.00 each				Rs. 9500.00
⑤	Reinforcement in <u>foundation</u>				
	V.P.	$\frac{19}{⑤}$	40.093 t.		
	@ Rs. 53,965 = 918/t.				Rs. 2,63,656.00
⑥	<u>Bored cast-in-situ m35</u>				
	<u>grade RCC in pile</u>				
	1200 mm ϕ				
	V.P.	$\frac{19}{⑥}$	240.00 M.		
	@ Rs. 12599 = 893/m.				
					Rs. 30,23,974.00

C.O. Rs. 52,17,156.00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				A.F.	
⑦				Rs. 52,17,56:00	
				Earthwork excavation	
				in found ⁿ trenches - d-d	
	V.P.	$\frac{20}{7}$	272.18 m		
				@ Rs. 294 = 725/m ³	Rs. 80,218:00
⑧					
				levelling course for	
				pile cap PCC M15 - d-d	
	V.P.	$\frac{20}{8}$	14.58 m		
				@ Rs. 5989 = 724/m ³	Rs. 89040:00
⑨					
				RCC M30 in pile cap	
	V.P.	$\frac{20}{9}$	159.732 m		
				@ Rs. 6626 = 897/m ³	Rs. 10,58,528:00
⑩					
				Reinforcement in	
				Sub-structure - d-d.	
	V.P.	$\frac{20}{10}$	10.150 t.		
	V.P.	$\frac{23}{11}$	2.01 Bt.		
			12.168 t.		
				@ Rs. 54,120 = 212/t	Rs. 6,58,535:00
⑪					
				RCC grade M30 in sub-	
				structure - d-d	
	V.P.	$\frac{20}{11}$	92.50 m		
				@ Rs. 6977 = 975/m ³	Rs. 6,48,254:00
⑫					
				RCC M35 in substructure	
				in pedestal	
	V.P.	$\frac{23}{12}$	0.68 m		
				@ Rs. 7039 = 474/m ³	Rs. 4,787:00

c-o Rs. 77,47,218:00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.	
				Rs.	77,47,518:00
(13) Weep holes.					
	V.P.	$\frac{23}{3}$	96 Nos.		
	@ Rs.	120 = 950 each		Rs.	11,611:00.
(14) Bearings.					
	V.P.	$\frac{23}{4}$	6 Nos.		
	@ Rs.	44,806 = 71 each		Rs.	2,62,840:00
(15) Reinforcement in Superstructure.					
	V.P.	$\frac{24}{1}$	8.884t.		
	V.P.	$\frac{25}{17}$	2.930t		
			11.814t		
	Add. for wastage 2.40%		1.181t		
			12.995t.		
	Unit to R.				
	@ Rs.	55,445 = 159/t		Rs.	7,20,510:00.
(16) Providing RCC in 30					
	F Beam with deck slab - d/d				
	V.P.	$\frac{26}{1}$	83.27 m ²		
	@ Rs.	6963.566/m ²		Rs.	5,79,856:00
				Rs.	93,28,335:00
	Add G.S.T	12%.		Rs.	11,19,401:00
	" L.C.	1%		Rs.	93,283:00
	" Settenage Fee			Rs.	4,923:00
				Rs.	1,05,45,942:00
less	15.99% 9.5 per agreement,			Rs.	16,86,296:00
				Rs.	88,59,646:00
less against Paid Yr.				Rs.	72,76,631:00
				Rs.	15,83,015:00

Continuation