

mmgsy (SC)

M.B.No- 498

Schedule XLY Form No. 134.

අංශ 12-47 N.H.31 195-

ශ්‍රී ලංකා විද්‍යා

DIVISION


පාලන විද්‍යා විද්‍යා

SUB-DIVISION

498

**Measurement Book**

प्रमाणित किया जाता है कि इस  
सापी पुस्तक में मशीन द्वारा अंकित  
कुल - 100 (एक सौ) पन्ने हैं जिसे  
सहायक अभियंता, ग्रामीण कार्य  
विभाग, कचि अवर प्रमंडल, गोगरी  
का निर्गत किया जाता है

  
6.6.21  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कचि अवर प्रमंडल-गोगरी

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल, गोगरी SUB-DIVISION

## Measurement Book

No. 496

Name of Officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_



Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Banni Ghat	To NH	-31		
Name of Agency:-	Sunil Kumar Yadav.				
Agreement No:-	SI SBD/2020-2021				
Date of start of work:-			19.2.2021		
Date of completion of work:-			18.2.2022.		
Record entry:-					

①	Providing and fixing of typical MMSy informative sign board with logo as per MMS.				
	Logo identification sign board - 1 Nos.				
	Citizen information Board - 1 Nos.				
				2 Nos.	
②	Providing and fixing of working benchmark pillars.				1 Nos.
③	Reference pillars				2 Nos.
④	Clearing and grubbing road land by manual means including uprooting wild vegetation, etc.				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from Darni Ghat to M.H. 31 under M.M. City. Sc.					
Name of Agency:- Sunil Kumar Yadav.					
Agreement No:- SI 530/2020-2021					
Stipulated date of start of work:- 19/2/2021					
Date of completion :- 18/2/2022					
①/② Providing and fixing of typical M.M. City information sign board as per MORD.					
Nos vide T.M.B.P.-1 - 2 Nos.					
@ Rs. 8829 = 747/Nos					- Rs. 17659 =
②/① Providing and fixing of working bench mark pillars					
Nos vide T.M.B.P.-1 - 1 Nos					
@ Rs. 3742 = 38					- Rs. 3743 =
③/② Reference pillars					
Nos vide T.M.B.P.-1 - 2 Nos					
@ Rs. 1710 = 62/Nos					- Rs. 3421 =
④/③ Cleaning and grubbing road land by manual means including					

Continuation

RS 24823700



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Including uprooting wild vegetation.					
Area vide T.M.B.P-2	2				0.369 Hect.
@ Rs 51133 = 76/Hect.					- Rs. 18868 =

②/31 Earthwork in excavation for foundation of structure.

Qty vide T.M.B.P-2	-				59.59 m <sup>3</sup>
Qty vide T.M.B.P-3	-				111.07 m <sup>3</sup>
					170.66 m <sup>3</sup>
@ Rs 269 = 32/m <sup>3</sup>					- Rs. 45964 =

②/32 Providing Mix Rec 1:2.5:5 as levelling course for foundation.

Qty vide T.M.B.P-3	-				5.924 m <sup>3</sup>
Qty vide T.M.B.P-4	-				13.180 m <sup>3</sup>
					19.104 m <sup>3</sup>
					Limit - 19.10 m <sup>3</sup>
@ Rs. 4748 = 13/m <sup>3</sup>					- Rs. 90689 =

②/33 Brick Masonry work cm 1:4 in hand wall complete uper.

Qty vide T.M.B.P-2	-				61.212 m <sup>3</sup>
Qty vide T.M.B.P-4	-				26.26 m <sup>3</sup>
					87.472 m <sup>3</sup>
@ Rs. 5657 = 25/m <sup>3</sup>					- Rs. 49485 =

②/34 Providing and laying Rec

Continuation Rs 675195=



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Pipe NP 3 for culvert on 1st class.					
Length vide T.M. B.P. -	3			15.00 m	
@ Rs. 3734 = 64/m					Rs. 56020 =
(39) Plastering with cement mortar					
(1:4) on brick work in substructure					
Area vide T.M. B.P. -	3			133.70 m <sup>2</sup>	
@ Rs. 160 = 09/m <sup>2</sup>					Rs. 21404 =
(40) Sand filling in foundation					
trenches as per drawing and technical specifications.					
Qty vide T.M. B.P. -	4			1.25 m <sup>3</sup>	
@ Rs. 388 = 86/m <sup>3</sup>					Rs. 486 =
(40) Brick masonry work in					
Cement mortar in foundation					
Complete excluding pointing & plastering					
Qty vide T.M. B.P. -	4			61.98 m <sup>3</sup>	
@ Rs. 5394 = 88/m <sup>3</sup>					Rs. 334375 =
(43) Supplying, fitting and					
placing HYSD bar reinforcement					
in Super structure as per drawing.					
Weight vide T.M. B.P. -	5			0.86 MT	
@ Rs. 50234 = 44/MT					Rs. 33155 =

Continuation

Rs. 1120635 = 00



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) (37) Plain / Reinforced concrete Concrete 1:1.20 in Substructure					
Qty vld. T.M.B.P. 5				4.07 m <sup>3</sup>	
@ Rs. 57/57 = 57/m <sup>3</sup>					Rs. 22212 =
(14) (47) Boarding and laying Rec M25 in Deck slab as per drawing.					
Qty vld. T.M.B.P. 5				4.610 m <sup>3</sup>	
@ Rs. 63.54 = 29/m <sup>3</sup>					Rs. 29293 =
(15) (45) Brick masonry work in Cement mortar 1:3 in Damp proof					
Qty vld. T.M.B.P. 6				5.840 m <sup>3</sup>	
@ Rs. 80.52 = 73/m <sup>3</sup>					Rs. 23242 =
(16) (47) Box cutting excavation for roadway in soil existing ground					
Qty vld. T.M.B.P. 6				11.915 m <sup>3</sup>	
@ Rs. 74 = 16/m <sup>3</sup>					Rs. 884 =
(17) (8) E/W upto 1000 m land					
Qty vld. T.M.B.P. 7				277.653 m <sup>3</sup>	
@ Rs. 174 = 94/m <sup>3</sup>					Rs. 48572 =
(18) (9) E/W upto 100 m land					
Qty vld. T.M.B.P. 7				1472.777 m <sup>3</sup>	
@ Rs. 150 = 38/m <sup>3</sup>					Rs. 221476 =


Continuation

Rs. 1466314 = 00



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) Construction of subgrade earth					
Qty vide T.M.B.P- 8-				630.07m <sup>3</sup>	
@ Rs. 171 = 58/m <sup>3</sup>					Rs. 111245 =
11) Construction of granular sub-base					
Qty vide T.M.B.P- 9				302.075m <sup>3</sup>	
@ Rs. 2218 = 01/m <sup>3</sup>					Rs. 670005 =
12) Providing, laying, spreading & compacting W.B.M grade III					
Qty vide T.M.B.P- 9				44.717m <sup>3</sup>	
@ Rs. 2791 = 58/m <sup>3</sup>					Rs. 124831 =
					2372395 =

Add G.S.T - 12%				+	284687 =
Add labour cess - 1%				+	23724 =
					2680806 =
Less 10.01% as per below agreement (-)					268349 =
					2412457 =

  
 11/07/2022  
 R.E.

11/07/22  
 JE

Continuation