

Sanjay Kumar, Jehanabad

KHAIRA ROAD To GULJAR BAGH
Schedule XLV-Form No. 134

~~Jeewan~~

2020-21

Executive Engineer R.W.D.

DIVISION -
Jehanabad

A.E. R.W.D. Works.

SUB-DIVISION -
Jehanabad

MEASUREMENT BOOK

No. 2729

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work → Const. of road from Kilaia Road To Pulwadiy under M.M.C.S.Y.					
Name of contractor → Sanjay Kumar Rajwade, Jalgaon.					
Agreement No → 01/SBD/2021-2022.					
Actual date of start of work → 08/04/21.					
Actual date of completion per agg → 07/04/22.					
Actual date of start → 08/04/21.					
Actual date of completion → work is in progress					
Date of entry → 12/04/21.					
Item No	Prov ^d & Fixing of working				
(1/1)	Bench-Mark - pillars - db - db -				
	1x1				1 Nos.
Item No	Prov ^d & fixing of working				
(2/2)	Bench-Mark pillars - db -				
	db -				
	5x1				05 Nos.
Item No	Cleaning and grabbing				
(3/3)	Road Land - db - db -				
	39	30.00	6.00		7020 m ²
	1x	5.00	6.00		30 m ²
	Total =				7050 m ²
	= 0.705 ha.				

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work → Construction of					
Road from Kharva Road To					
Gulbarga under M.M.O.S.Y.					
Name of Contractor → Jemraj Kumar					
Ratnabazar, Telangabad.					
Agreement No. → 01/SRD/2021-22.					
Actual Date of Work as per agg. → 08/04/21					
Actual Date of completion as per agg. → 07/04/22.					
Actual Date of Work → 08/04/21.					
Actual Date of completion → Work is					
in progress.					
Date of entry → 03/02/22.					

Item no Construction of subgrade					
(11/5) and center line kerbs -					
— d — d —					
CH- 990 M to 1150 M					
5 x 30.00 x $\frac{6.80 + 7.70}{2} \times 0.30$ 326.25 m ³					
1 x 10.00 x $\frac{6.50 + 7.40}{2} \times 0.30$ 20.85 m ³					
Total 347.10 m ³					

Particulars	Details of actual measurement				of area
	No.	L.	B.	D.	
V. T. M. B, P. No - 06,					
			694.44 m ²		
@ Rs 171.79/m ³				Rs - 1,19,238.24	
(5/5) - constn of granular					
sub grade and earthen					
shoulder - d - d -					
V. T. M. B, P. No - 08,					
			2066.85 m ²		
P. No - 16,			347.10 m ²		
Total =			2413.95 m ²		
@ Rs. 214.92/m ²				Rs - 5,18,927.20	

(6/6) - Granular sub base					
by well graded material					
d - d -					
V. T. M. B P. No - 08,					
			801.90 m ²		
P. No - 17,			129.60 m ²		
			931.50 m ²		
@ Rs 213.73/m ³				Rs - 196893.92	
(7/7) - WBM grading - 3					
d - d -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/35) - Prov ⁿ & Loc ^y R.C.C					
NP-3, 600 mm ϕ , for					
Culvert - db - db -					
N-7.M.B P.No. 1-04,					
2.50 M 44.48 m					
1981.57/M					
@ Rs 522.50/m				Rs -	148622.00
(15/36) - Prov ⁿ & Loc ^y R.C.C					
NP-3, 1000 mm ϕ , for					
Culvert - db - db -					
N-7.M.B P.No. 07					
2.50 M					
@ Rs. 3194.32/m				Rs -	23958.00
Total Rs =					48,05,400.00
Add 1% labour cost =					48054.00
Add R.V. Govt. T =					5,16,648.00
Total Rs =					48,65,102.00
Less 0.50% as per agg (-)					24,326.00
payment on 1/10 A/c (-)					35,14,429.00
Total Bill Rs =					13,26,347.00
25/02/22					

JAE

AE

Continuation