

To: Chorberry Road to Malahi Bigha  
Schedule XLV-Form No. 134  
Urdu MMasy  
SC

Sheikhpura DIVISION

Ariyari SUB-DIVISION

MB No. 1414

MEASUREMENT BOOK

Ans. No. - 17(SB)/2020-21  
Agency: - Anup Kumar Ray

# 2nd and Final Bill

11

Sch. XLV—Form No. 134

| Particulars                                                                                           | Details of actual measurement |    |    |    | Contents of area         |
|-------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|--------------------------|
|                                                                                                       | No.                           | L. | B. | D. |                          |
| Name of Work - Construction and Maintenance of Road and CD work from Tol Chooabur Road to Malahibigha |                               |    |    |    |                          |
| Under head MMGSY (SC)                                                                                 |                               |    |    |    |                          |
| Agency - Sri Anup Kumar Roy                                                                           |                               |    |    |    |                          |
| Vill + P.O. - Lamakala                                                                                |                               |    |    |    |                          |
| P.S. - Barhiyapur                                                                                     |                               |    |    |    |                          |
| Distt - Saran (Bihar)                                                                                 |                               |    |    |    |                          |
| Agreement No. - 17 (S3D)/2020-21                                                                      |                               |    |    |    |                          |
| Agreement Value -                                                                                     |                               |    |    |    |                          |
| Construction Cost = Rs                                                                                |                               |    |    |    | 3317995.10               |
| Maintenance Cost = Rs                                                                                 |                               |    |    |    | 3903523.44               |
|                                                                                                       |                               |    |    |    | 644207.00                |
|                                                                                                       |                               |    |    |    | 547576.00                |
| Total Cost = Rs                                                                                       |                               |    |    |    | 3865571.54               |
|                                                                                                       |                               |    |    |    | 4547730.00               |
| Date of Commencement =                                                                                |                               |    |    |    | 22.12.2020               |
| Date of Completion =                                                                                  |                               |    |    |    | 21.09.2021               |
| Actual Date of Completion =                                                                           |                               |    |    |    | 31.01.2022               |
| Date of Measurement =                                                                                 |                               |    |    |    |                          |
|                                                                                                       |                               |    |    |    | 10.08.2021 to 31.01.2022 |
| Date of Entry =                                                                                       |                               |    |    |    | 02.02.2022               |
| (1/10) P/A Primer Coat with Bitumen Emulsion                                                          |                               |    |    |    |                          |
| SS-1 on Prepared surface                                                                              |                               |    |    |    |                          |
| Extra widening 2 x 5 x 4.87                                                                           |                               |    |    |    | 48.70 m <sup>2</sup>     |
| 1 x 30 x 3.75                                                                                         |                               |    |    |    | 112.50 m <sup>2</sup>    |
| 1 x 20 x 3.75                                                                                         |                               |    |    |    | 75.00 m <sup>2</sup>     |
| 10 x 30 x 3.75                                                                                        |                               |    |    |    | 1125.00 m <sup>2</sup>   |
| 5 x 30 x 3.75                                                                                         |                               |    |    |    | 562.50 m <sup>2</sup>    |
| Continuation 5 x 30 x 3.75                                                                            |                               |    |    |    | 562.50 m <sup>2</sup>    |

3