

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- const ⁿ					
of road from					
Bakulari MMGSY					
path to tadwa					
ghotla tola					
Name of Agency:- mukesh					
K. Singh.					
vill + post - Pipra					
P.S. - G.B. Nagar					
Tarwara Gawan					
Agreement No. - 36 SBD MMGSY					
(SL) of 2020-21					
(Below 10%)					
Date of commencement:- 27-06-20					
Date of completion:- 26-03-2021					
Actual date of completion:- 10-10-21					
Measurement					
① providing and					
applying primer					
coat with Bitumen					
emulsion (SS-1)					
-do- do- as per					

Continuation

P.T.O

मात्र आनेदन - 608583=-

चक्रांक - 21826 दिनांक 25.1.22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Taluk Rd -	27		363	91	=
less 10% below					
Rd for Agreement -			273639		=
			2462752		
less previous pay -			1027063		=
			1435689		
Limit for Fund -			608583		=

Memo of Payment

B.Y. S. D -	48687				
11. I. T -	6086				
11. cess -	6086				
11. C. S. T -	6086				

11. S. C. S. T -	6086				
SF -	2774				
Royalty -	32323				
By C.F.M.S. pay -	484455				
	608583				

Passed For Rs- 608583=
 Six Lac Eight Thousand
 Five Hundred Eighty
 Three) only -

Executive Engineer

Public Works Department

Public Works Department

28.1.22

Continuation

Vol No - 16 dt 29/1/22