

Name of work - Basalli to Malah stola, with

Schedule XLV-Form No. 134

Box Cell Bridge 8x3.5x3 Cell = 26.4mt

6

(MMBSX-NDB)

Biraul

Brics DIVISION

Tharaboum

SUB-DIVISION

MB No - 1163

MEASUREMENT BOOK

Agency - Sri Suman Kumar Tha

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of Cost-					
(13) Clearing and Grubbing Road land including uprooting wild vegetation etc					
Qty VTMB P.No - (5)					
0.474750 Hec @					
52970 = 33					25148 =
(215) Construction of embankment with material obtained from borrow pit with load upto 1.5m for 1000 m @ 30%.					
Qty VTMB P.No - (5) - 1000					
1018.50 m ³ @ 190 = 07 2/3					193586 =
(3/c) Construction of Embankment with material obtained from borrow pit with a load upto 1.5m for 1000 m @ 70%.					
Qty VTMB P.No - (5)					
- 2376.50 m ³ @ 154 = 28 2/3					36664620
(4/8) Construction of GSB by P/V Well graded material etc.					
Qty VTMB P.No - (5) - 437.64 m ³					
Qty VTMB P.No - (5) - 324.00 m ³					
				761.64 m ³	
@ 3168 = 91 2/3					2413569 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(46/32) Printing on prepared					
Surface ds - ds all complete					
JM.					
Qty VM BP No - (19) - 246.01 m ²					
@ 139 = 83 27/2					34800.00
					6463182.00
Add 12% for GST -					775582.00
Add 1% L/C -					64632.00
					7303396.00
Less as per Agreement					
4.89% below = (⊖)					357136.00
					= 6946260.00
Less as per previous bill					
VM BP No - (19) - (⊖)					4235234.00
					27,11,026.00
28/02/22 JM					
28/02/22 AZ					
28/02/22 B3/22					

Continuation