

HH534
New MB No - 3671

~~HH534~~
Schedule XLV-Form No. 134

P 489-29 DIVISION

Bannanki SUB-DIVISION

Choudhary Constructions

MEASUREMENT BOOK

NH-107 Mirchibari Chokki to Raipur Tols
19 Bhangs

Abstract of cost.

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: cont. of Road					
from NH 107 michai boxi					
chouls to Raiveerhola via					
bhanga.					
Name of Agency: - M/S chauthan					
contractors.					
Agreement No. - 99 SBD / 2020-21					
Date of Agreement: - 02 / 03 / 2021					
Date of Completion: - 01 / 03 / 2022					
Actual date of completion: - 01 / 03 / 2022					
1. Setting out pillars					
all complete job.					
1.750 Km OUTMBP - 34 st - 1					
@ RS. 36037.48 / Km RS. 63065.00					
2. clearing & grubbing of					
road land all complete					
job.					
0.613 Hect OUTMBP - 34 st - 2					
@ RS. 51137.38 / Hect RS. 31347.00					
3. excavation in soil in					
road land					
60.00 m ³ OUTMBP - 34 st - 3					
@ RS. 126.24 / m ³ RS. 7574.00					
Continuation C.O. 101986.00					

P.F. 13159591.07

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Duty. 15.00m					
(@RS. 349 0.72 / m)				Rs.	52361.00
				Rs. 13211952.07	
Add G.S.T @ 12 %			Say	Rs. 13211952.07	
Add L.C.E.R. @ 1 %				Rs. 1585435.00	
Add S.F. @ 10 %				Rs. 132120.00	
				Rs. 156716.00	
				Rs. 15086223.00	
Less 0.11 % below				Rs. 16595.00	
				Rs. 15069628.00	
less for previous payment					
				YTM.B.P.-17, 41 es	
				= 12808323.00	
				Payable	Rs. 2261305.00
R.H. 04-03-22 J.E.					
Banmarkha					