

SC
MM
2020-21

MBNO - 3603 - Part - II

Schedule XLV-Form No. 134

Purmer

DIVISION

Bannan Kh

SUB-DIVISION

Aditya Kumar Singh

MEASUREMENT BOOK

Harjoti Pakke Rd in Bethans Poo!
V's. Mahadeti Chhanna To/s

Abstract of cost

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Harapati Pakka Road					
to Bathana pool via					
Mahadalit chhuanan talg.					
Name of Agency: Aditya Kumar					
Singh					
Agreement No: -765BD/2020-21					
Agreement Amount: -21 552561.00					
Date of commencement: -14-11-2020					
Date of completion: -13-11-2021					
Actual Date of completion: -25-02-2022					
</					

Continuation

C.O.R.S.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Rs. 18985684.00
Add. G.S.T @ 12% (+)					Rs. 2278283.00
Add. L.C.E.S.S @ 1% (+)					Rs. 189857.00
S.F @ 10% (+)					Rs. 221100.00
					Rs. 21674924.00
Less for 15.85% below					
as per agreement (-)					Rs. 3435475.00
					Rs. 18239449.00
Less previous payment					
VTMBP- (8) (16) (-)					Rs. 10678681.00
Payable					Rs. 7560768.00

work has been completed
as per estimate and
specification.

RM
25-02-22
B.E.

Bannankhi

Chakraborty
04/03/22
AR

Chakraborty
04/02/22