

Sch. XLV-Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>TND ON ACCOUNT BILL</u>					

Name of work - Const. of road
LOS3 from Regina to Goyata Tola

Scheme:- MMGSY

Agreement No:- 24-SBD/MMGSY/2021-22

Agency:- New Blue Star Construction
 W.L.L - Kandhamalia
 P.O. - Bagahip.S.Laneya

West Champaran

Agreement value - Rs. 8085782.00

Date of work order:- 17.05.2021

Date of completion:- 16.05.2022

Attested
 Aesh
 04/3/22

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
<u>ABSTRACT OF COST</u>					
Item No - 1/1					
Construction of reference & working beach mark - TJS					
From TMB PNO - 1					
		$Qdy = 1.21 \text{ km}$			
		@ Rs. 10491.3 / km			
		= Rs. 12694.00			
Item No - 2/2					
Construction of reference pillar					
From TMB PNO - 1					
		$Qdy = 1.21 \text{ km}$			
		@ Rs. 10863.38 / km			
		= Rs. 13145.00			
Item No - 3/3					
Clearing and grubbing 8000					
From TMB PNO - 2					
		$Qdy = 0.36 \text{ H}$			
		@ Rs. 51133.76 / H			
		= Rs. 18470.00			
Continuation					

13
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item NO - 8/14					
Const. of un reinforced, plain cement concrete pavement — TIS					
From TM3 PNO - 10					
					Qty = 281.52 m ²
					@ Rs. 7192.35/m ²
					= Rs. 2024790/-
Item NO - 9/23					
Providing and fixing typical informative board — TIS					
From TM3 PNO - 2					
					Qty = 2 Each
					@ Rs. 11484.68 Each
					= Rs. 22969.~
Item NO - 10/24					
Providing and fixing typical maintenance board — TIS					
From TM3 PNO - 2					
					Qty = 2 Each
					@ Rs. 11484.68 Each
					= Rs. 22969.~
					Rs. 4415505.~

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				B.F. - 4415505.~
Add. for G.S.T @ 1/4 = 529861.~				
Add. for G.S.T @ 1/4 = 44155.~				
				4989521.~
Less for below @ 2.39/- = 119250.~				
				4870271.~
Less for previous page = 2636942.~				
				2233329.~

for
1502' 2022
J.E.

Attested
Arch
04/31/22