

17/21-3-21

05/05-06-21

163/26-10-21

→ Rs-2202070=00

2948021=00

1731377=00

Kadiwa to Kachaoora South tola via Purab tola

MMGSY-SC

Schedule XLV Form No. 134.

BARSOI

DIVISION

KADWA

SUB-DIVISION

Measurement Book

-1472

Ambar Hill 58042
Ag No- 74/580/2020-21

Vth And Final Bill

64

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction and Maintenance					
of Road leading to Bakhshola to					
Leachhera Daleshin tola V th					
Puroab tola					
Name of Agency :- Ashwar Hussain, Officer					
Colony, Morchoribari, Leachhera					
No. of Agreement :- 74 SBD/2020-21					
Date of started :- 07-03-2020					
Date of Completion :- 06-03-2021					
Actual Date of Completion :-					
Date of Measurement :-					
Abstract of Cost					

(1/1) Providing & fixing of working bench				
as per tech. Specification				
Vide MB-1472 Page-43				
Item (1) Total Qty = 200 No				
@ 4177.81/each				Rs 8356=00
(2/1) Providing and fixing reference pillar				
as per technical Specification				
Vide MB-1472 Page-44				
Item (2) Total Qty = 7.00 No				
@ 1901.51/each				Rs 13313=00
(3) Clearing and grubbing of Road Land				
as per technical Specification				
Vide MB-1472 Page-44				
Item (3) Total Qty = 1.26 Hect				
@ 51133.76/Hect				Rs 64429=00

Continuation

Rs 86098=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	E.	B.	D.	
B/P R ₁ - 15086524					00
15100309					00
Total R₁ - 15086524					00
Less 3.35% as per Agreement					505399 = 00
					505266 = 00
Subtotal R₁ - 14581125					00
					14594448 = 00
Add I & Y. Cost					1749735 = 00
					1751334 = 00
Add V. L. Less					145811 = 00
					145944 = 00
Sub Total R₁ - 16476667					00
					16491726 = 00
Less Previous Payable R ₁ - 6882468					00
Total R₁ - 6882468					00
					9610258 = 00
					MM
					25/12/22

Attested

कार्यपालक अ
ग्रामीण कार्य विभाग, कार्य
बारसोई, (कटिहार)
5-3-22

18) All over Material Statement 11.02/11

(1) Earth Work - 6623.23 m³

(2) C8B (1116.54 m³)

S/N
53 mm to 9.5 mm - 269.92 m³ @ 514.42 / m³

9.5 mm to 2.36 mm	5267.97 M ³	41.33 / M ³
-------------------	------------------------	------------------------

Sample	-	401-95M7	@	185-94	103
--------	---	----------	---	--------	-----

(3) WBM Gr. II	(516.38 M ³)	0.8	1113
----------------	--------------------------	-----	------

S/M	7	624.82 M ³	@ 458.22 / M ³
-----	---	-----------------------	---------------------------

S/Dust	-	123.93 M ³	@	345.52 / M ³
--------	---	-----------------------	---	-------------------------

(4)	L/Sand	251.92 M ³	@ 116.85 / M ³	
-----	--------	-----------------------	---------------------------	--

(5) Fil for medtra - 139-92 M³@ 408.83/M³

Continuation