

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement
 of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road Sanath Chaudhary to Begaha Sanna Road under MMGSY (SC)					
Name of Agency - Rasha Engineering Pvt Ltd., At - A202 Royal Court affiliated - Samantpur Khatkhat patna					

Agreement no. 49500/20-21

Date of work - 22.12.2020

Measurement Details

① Cont of reference work
 ① benchmark as per specification
 0.93 km 0.93 km

② Cont of reference p/w/Block
 as per specification
 0.93 km 0.93 km

10/5/21
 Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) clearing & grubbing road					
(2) Land includes up to					
wild vegetation					
2x (2400 x 100 x 1.00)					400 m ²
2x (1700 x 100 x 2.00)					400 m ²
2x (5700 x 170 x 1.50)					1500 m ²
2x (1700 x 100 x 2.00)					400 m ²
2x (1700 x 2500 x 4.00)					140 m ²
					2800 m ²
					20.28 Hect

(4)					
(25) p/v & fixing of typical					
MMG in front sign					
board with logo					
02 m					02 m
(25) p/v & fixing of typical					
Maintenance board as per					
map					
02 m					02 m
19/07/24					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

⑤ Cont of embankment

④ with aff material -

$$2 \times (27 \times 100 \times 1.2 \times 0.35) = 168.0 \text{ m}^3$$

$$2 \times (1 \times 30 \times 1.20 \times 0.30) = 21.60 \text{ m}^3$$

$$1 \times 08.00 \times 6.50 \times 1.00 = 52.00 \text{ m}^3$$

$$2 \times (37 \times 100 \times 2.00 \times 0.75) = 900.00$$

AS

$$2 \times (37 \times 120 \times 1.20 \times 0.60) = 612.00 \text{ m}^3$$

$$2 \times (1 \times 50.00 \times 1.50 \times 0.80) = 120.00 \text{ m}^3$$

$$2 \times (1 \times 37.00 \times 2.00 \times 0.75) = 111.00 \text{ m}^3$$

$$1984.60 \text{ m}^3$$

⑤ Cont of embankment with

leaf 100 m

$$0.30 \times 1984.60 \text{ m}^3 = 595.38 \text{ m}^3$$

⑤ Cont of embankment with

leaf 100 m

$$0.70 \times 1984.60 \text{ m}^3 = 1389.22 \text{ m}^3$$

Continuation

8/11/21

Abstract of Bill

8




Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Cost of Reference work					
① bench mark as per spec					
Qty. vide TMB p.n. (01)					
0.93 km @ 9388.21/km =					8731.200
② Cost of reference pillars/shut					
as per spec					
Qty. vide TMB p.n. (01)					
0.93 km @ 5406.89/km =					5028.200
③ Clearing & grubbing work					
Land includes upland					
Qty. vide TMB p.n. (02)					
0.28 Hect @ 51,133.76/Hect =					14,317.200
④ Cost of embankment with					
affronal material obtained					
with leaf 1000					
Qty. vide TMB p.n. (03)					
595.38 m ³ @ 202.52/m ³ =					1,20,576.200
⑤ Cost of Subgrade & cat					
shoulder with affn					
Qty. vide TMB					
p.n. (04) - 10.08 m ³					
p.n. (07) - 142.62 m ³					
153.70 m ³ @ 204.16/m ³ =					31,379.200
2 m =					1,80,031.200
(ch)					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	P.	
(6) Cost of embankment				812	1,80,031.20
(17) with afform masonry					
Qty. vol. m. p.m. (03)					
1389.22 m ³ @ 167.41/m ³					2,32,569.20
(7) Excavation for roadway					
in soil					
Qty. vol. m. p.m. (04)					
82.13 m ³ @ 74.16/m ³					6091.20
(7) Cost of granular sub					
base by p.v. well gr.					
with G.R.S.					
Qty. vol. m. p.m. (06)					
84.45 m ³ @ 3840.83/m ³					3,24,538.20
(8) p.v. layer of reinforced concrete					
Stone agg. of sp. lime with					
100 mm G.R.S.					
201.73 m ³ @ 4701.28/m ³					9,48,389.20
(9) p.v. + fms of typical					
M.M.G. reinforced concrete					
Qty. vol. m. p.m. (02)					
02 nos @ 12,806.30/ea					25613.20
(10) p.v. + fms of typical					
Manit. board					
Qty. vol. m. p.m. (01)					
02 nos @ 12,806.30/ea					25613.20
					17,42,844.20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/R 2	1742844 ²⁰⁰
Add GST @ 12% = (+)					209141 ²⁰⁰
Add Cen 0.01% = (+)					17428 ²⁰⁰
Seigniorage fee = (+)					20740 ²⁰⁰
					1990153 ²⁰⁰
Below 0.25% = (-)					4975 ²⁰⁰
Thus bill Amt =					1985178 ²⁰⁰
 14/02/2021  14/2/22 Je Bala  02/3/2021 EV					

Name of Agency: - Rasha Engicon Pvt. Ltd, AT- A 202 Royal Court Apartment
Samanpura Khaipura Patna

Name of Work: - Construction of Road Sarath Choudhary To Bagaha Se Semra Road
Under MMGSY (SC)

Agreement no.:- 495BD / 2020-21.

Rate approved by C.E. 03, RWD, Bihar Patna, vide.

Letter No. 7909 (enc.) Date 12.09.20.

Agreement value

:- ₹ 8237787 = Eighty Two Lakh Thirty Seven
Thousand Seven hundred Eighty Seven only.

Date of work order

:- 22.12.2020

Time of Completion

:- 21.09.2021

Performance Security

:- { ₹ 1,86,000 = One Lakh Eighty Six Thousand only

Additional Performance Guarantee

:-

Security Deduct from bill

:- 8 %.

No of Items

:- 44 (for const.)

Rate

:- D. 25% Below.

RASHA ENGICON PVT. LTD.

Shaukat
DIRECTOR

Bh
22/12/2020
Executive Engineer
R.W.D. (W) Division
Bagaha-1

22-12-20
22.12.2020

२५१२८

रु.1000

ONE THOUSAND RUPEES

Rs.1000

सत्यमेव जयते

INDIA

BIHAR

Standard Form: Agreement

AH 694009

Agreement NO. 49SBD/2020-21

This agreement made the 22nd Day of December

Between Executive Engineer RWD (W) Division Bagaha-1 [name and address of Employer]
(Hereinafter called "the Employer" of the one part, and [name and address of Employee] of the other part)

(Hereinafter called "the Employer" of the one part, and Rasha Engicon Private Limited, At - A 202
Royal Court Apartment, Samanpura, Khajpura Patna, Bihar.

..... [Name and address of Contractor (hereinafter called "the Contractor" of the other part).
Whereas the Employer is desirous that the Contractor execute for the

Whereas the Employer is desirous that the Contractor execute Const. of road under railway (S.C.)
from Sonath Choudhary to Bouda

..... [Name and identification number of Contract] (Hereinafter called "the Works") and Employer has accepted the Bid by the Contractor for the execution and completion of such Works and

by the Contractor for the execution and completion of such Works and the remedying of any defects therein at a cost of Rupees 8,23,778/- = Eighty Two Lakh Thirty Seven Thousand Seven Hundred and Eighty Seven Only.

NOW THIS AGREEMENT WITNESSETH as follows:

1. In this Agreement, words and expression shall have the same meanings as are respectively assigned to them in the Conditions of Contract hereinafter referred to, and they shall be deemed to form and be read and construed as part of this Agreement.
2. In consideration of the payments to be made by the employer to the Contractor as hereinafter Mentioned the Contractor hereby covenants with the Employer to execute and complete the Works and remedy and defects therein in conformity in all aspects with the provisions of the Contract.
3. The Employer hereby covenants to pay the Contractor in consideration of the execution and completion of the Works and the remedying the defects wherein the Contract Price of such other sum as may become payable under the provisions of the Contract at the time and in the manner prescribed by the Contract.

RASHA ENGICON PVT. LTD.

Shaffer
DIRECTOR

Executive Engineer
R.W.D. (W) Division
Bagaha-1

22.12.20 Bagana-1