

Name of work — Kdakhadua path to Oraya Mals  
dalit Tolg

Shedule XLV Form No. 134. MMB 54 (6)

Agency — Sri Vipin Kumar (GENERAL)

DIVISION

AE Govindpur

SUB-DIVISION

M.B NO 1076

**Measurement Book**

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

| Particulars                                         | Details of actual measurement |                           |    |    | Contents of area          |
|-----------------------------------------------------|-------------------------------|---------------------------|----|----|---------------------------|
|                                                     | No.                           | L.                        | B. | D. |                           |
| 1st on A/c BTH & Final                              |                               |                           |    |    |                           |
| Name of work - Const of                             |                               |                           |    |    |                           |
| Road from Khakhandua Path                           |                               |                           |    |    |                           |
| to Orissa.                                          |                               |                           |    |    |                           |
| Ag. No - <u>RWD, Ratauli/04/SBD</u>                 |                               |                           |    |    |                           |
| <u>2020-2021</u>                                    |                               |                           |    |    |                           |
| Ag. Name - <u>Vipin-kumar</u>                       |                               |                           |    |    |                           |
| Length of Road - <u>0.650 KM</u>                    |                               |                           |    |    |                           |
| Rate - <u>20.96% below</u>                          |                               |                           |    |    |                           |
| Work order issued - <u>19.02.2021</u>               |                               |                           |    |    |                           |
| Completion date - <u>18.11.2021</u>                 |                               |                           |    |    |                           |
| 1. P/R fixing working lengthmeny - 1 No.            |                               |                           |    |    |                           |
| 2. P/R fixing ref Pillar - 2 Nos.                   |                               |                           |    |    |                           |
| 3. clearing and grubbing road land                  |                               |                           |    |    |                           |
|                                                     |                               | 2 X 20 X 30 M X 2 M       |    |    | 2400 M <sup>2</sup>       |
|                                                     |                               | 2 X 1 X 30 M X 2 M        |    |    | 120 M <sup>2</sup>        |
|                                                     |                               | 2 X 1 X 20 M X 2 M        |    |    | 80 M <sup>2</sup>         |
|                                                     |                               |                           |    |    | <u>2600 M<sup>2</sup></u> |
|                                                     |                               |                           |    |    | = 0.26 Hec <sup>2</sup>   |
| 4. Dismantling of Existing sub culvert Rec          |                               |                           |    |    |                           |
|                                                     |                               | 3.5 M X 1.5 M X 0.15 M    |    |    | 0.81 M <sup>3</sup>       |
| 5. Dismantling of culvert BM work -                 |                               |                           |    |    |                           |
|                                                     |                               | 2 X 6.2 X 0.825 M W X 3 M |    |    | 30.69 M <sup>3</sup>      |
| 6. Removing of all type HPE - 2 X 2.5 M             |                               |                           |    |    |                           |
| 7. P/R laying 100 mm dia Rupa Pipe 2.5 M X 2 = 30 M |                               |                           |    |    |                           |
| 2.2021                                              |                               |                           |    |    |                           |

15.03.2021

Continuation

## Sch. XLV-Form No. 134

| Particulars                                      | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                  | No.                           | L. | B. | D. |                  |
| 1. Plr fixing benchmark.                         |                               |    |    |    |                  |
| Qty Page No-1                                    |                               |    |    |    |                  |
| 1 No @ 4023.71 / each                            |                               |    |    |    | 4024 = 00        |
| 2. Plr Fixing of Pillar                          |                               |    |    |    |                  |
| Qty Page No-1                                    |                               |    |    |    |                  |
| 2 Nos @ 1820.36 / each                           |                               |    |    |    | 3641 = 00        |
| 3. clearing and grubbing<br>mud / well,          |                               |    |    |    |                  |
| Qty Page No-1                                    |                               |    |    |    |                  |
| 0.26 Hect @ 52970.33 / H                         |                               |    |    |    | 13772 = 00       |
| 4. Const of embankment                           |                               |    |    |    |                  |
| Lead 1000 mtr                                    |                               |    |    |    |                  |
| Qty Page No-3                                    |                               |    |    |    |                  |
| 17.38 m <sup>3</sup> @ 190.36 / m <sup>3</sup>   |                               |    |    |    | 3308 = 00        |
| 5. Const of embankment                           |                               |    |    |    |                  |
| Lead upto 100 mtr                                |                               |    |    |    |                  |
| Qty Page No-3                                    |                               |    |    |    |                  |
| 326.03 m <sup>3</sup> @ 143.21 / m <sup>3</sup>  |                               |    |    |    | 46991 = 00       |
| 6. Const of subgrade and B.P.H.                  |                               |    |    |    |                  |
| Qty Page No-5                                    |                               |    |    |    |                  |
| 1624.5 m <sup>3</sup> @ 192.25 / m <sup>3</sup>  |                               |    |    |    | 312310 = 00      |
| 7. Const of GSB-I                                |                               |    |    |    |                  |
| Qty Page No-4                                    |                               |    |    |    |                  |
| 356.03 m <sup>3</sup> @ 1969.14 / m <sup>3</sup> |                               |    |    |    | 701073 = 00      |
| 8. Plr and Laying WBM-III                        |                               |    |    |    |                  |
| Qty Page No-4                                    |                               |    |    |    |                  |
| 184.65 m <sup>3</sup> @ 3032.83 / m <sup>3</sup> |                               |    |    |    | 560012 = 00      |
|                                                  |                               |    |    |    |                  |
|                                                  |                               |    |    |    | 16,45,131 = 00   |

Continuation

Continuation