

Agency :- Survey Builders Pvt. Ltd.
Ref No - 23(SBD)/2020-21

Barsha Village Road to Barsha Jadar tola.
Zila Simaria.

MMasy Sc

Schedule XLV-Form No. 134.

Sheikhpura

DIVISION

Ariyau

SUB-DIVISION

M.B No- 1395

MEASUREMENT BOOK

3rd & Final Bill

17
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction and Maintenance of Road and CD work from Barua Village Road to Barua Xadar Tola Zila Simana Under MMCSY (SC)					
Agency - Sunny Buildcon Pvt. Ltd.					
Director - Sri Bijay Mahata					
At - Khandpur, Po + Distt. Sheikhpura (Bihar)					
Agreement No - 23 (SBB)/202021					
Agreement Value:					
Construction Cost = Rs. 8004069 = ₹					
Main Cost = Rs. 149979 = ₹					
Total Cost = Rs. 9154048 = ₹					
Date of Commencement - 15.12.2020					
Date of Completion = 14.12.2021					
Actual Date of Completion: 14.12.2021					
Date of Measurement.					
30.09.2021 to 14.12.2021					
Date of Entry - 15.2.2022					
① Constn of GSB with grading / material					
$2 \times 30 \times 4.05 \times 0.20 = 48.60 m^3$					
$1 \times 30 \times 7.05 \times 0.20 = 24.30 m^3$					
$1 \times 30 \times 4.05 \times 0.20 = 24.30 m^3$					
97.20 m ³					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	Rs.	8528039.12	
Less @ 13.0% below as per agreement			(-) Rs.	1110351 = 00	
			Rs.	7417688.12	
Less previous Payment vide Vn. No. 3 dtd. 2.2.22			(-) Rs.	5416911 = 00	
			Rs.	2000747.12	
By <u>5.2.2022</u> JK <u>11/12/22</u> <u>11/12/22</u>					

Material Statement

Stone Aggregates for GSB

53 mm to 9.5 mm = 62.21 m³

9.5 mm to 2.36 mm = 24.62 m³

Sand = 37.32 m³

Stone Aggregate for WBM Gr. III

53 mm to 22.5 mm = 40.84 m³

Crushable Stone = 8.10 m³

Emulsion SS-1 = 4.69 MT

Emulsion RS-1 = 1.52 MT

Bitumen S-90 = 9.69 MT

for MBS Stone chips = 147.74 m³

By <u>5.2.2022</u> JK		<u>11/12/22</u>		
Invoice No.	Date	Qty	Remarks	
BCT/247/2021-22	10.10.2021	3.60M	RS-1	
		5.80MT	SS-1	
13674GJ21001712	6.12.2021	103 drum	S-90 (V.S.M)	
By <u>5.2.2022</u> JK <u>11/12/22</u>				

Continuation