

कार्यपालक अभियंता, ग्रामीण कार्य विभाग कार्य प्रमंडल, फारबिसगंज, अररिया

पत्रांक ८५३ अन्

फारबिसगंज / दिनांक ०५/०३/२०२२

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फारबिसगंज

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी
सचिव-सह-प्राधिकृत पदाधिकारी
ग्रामीण पथ विकास एजेंसी पटना ।

विषय— **New Maintenance Policy 2018(MR New)** योजनान्तर्गत पथ में आवंटन
उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि **New Maintenance Policy 2018(MR New)** योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान हेतु **Rs.-219.70500(Two Crore Nineteen Lakh Seventy Thousand Five Hundred Rupess)** की आवश्यकता है। अधियाचना का निर्माण कार्य विशिष्टों के अनुरूप है तथा कार्य संतोषप्रद है।

अतः अनुरोध है कि अधियाचना पत्र के आधार पर आवंटन **Rs.-219.70500(Two Crore Nineteen Lakh Seventy Thousand Five Hundred Rupess)** उपलब्ध कराने की कृपा कि जाये।

- अनु०— 1) अधियाचना प्रपत्र।
2) 19 ए फॉर्म।
3) IRI Report की छायाप्रति सलग्न।
4) मापिपुस्त की छायाप्रति सलग्न ॥

विश्वासभाजन

Chauhan
५/३/२०२२

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, फारबिसगंज

Ramellat
०५/०३/२२

Rural Works Department, Works Division Forbesganj
Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road maintenance Policy 2018
(Initial Rectification and Surface Renewal)

Name of Division : PU(Forbesganj)

Name of Division : PIU(Forbesganj)																			
Sl. No	Package no.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lac)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Allocated Amount (Lac)	up to date expenditure as per MIS (in Lac)	Requisition Against work done (In lac)	Remarks	
					Length (In Km)	Amount (in Lac)	Initial Rectification with Surface Renewal (in lac)	5 years Routine Maintenance (In lac)											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
RM/AR/FOR/19/0005																			
1		Dona Sonapur To Bokhra	212611032753	1837 /24.06.2019	3.154	110.32710	65.25132	27.46751	69 MBD MR/2021-22	13-Jun-22	04-Mar-22	3153	25mm	5.10%	0.00000	0.00000	64.77155	Work Completed	
2		Simraha - Admadpur	21206002078		7.856	259.98370	155.42675	68.27307		13-Jun-22	04-Mar-22	3331	25mm	5.10%	0.00000	0.00000	154.93345	Work Completed	
															0.00000	0.00000	219.70500		

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to date Physical Progress has been uploaded in MIS.

[Signature]
 Sr. Divisional Accountant
 Rural Works Department,
 Works Division Forbesganj

[Signature]
 Executive Engineer
 Rural Works Department,
 Works Division Forbesganj
 01/03/22

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)
Form of Utilisation Certificate upto February 2022

New Maintenance Policy 2018(MR New)

PIU;- RWD Works Division Forbesganj

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	New Maintenance Policy 2018 (MR New)	3483.87711	3483.87711	Certified that out of Rs-3483.87711 Lakh received till date in favour of Executive Engineer, RWD Works Division Forbesganj a Sum of Rs-1777.88419 Lakh has been utilized for the New Maintenance Policy 2018(MR New) Scheme as given in the margine for which it was Sanctioned and that the Balance of Rs-352.13973 Lakh remaining unutilized at the end of period under the time of completion
		3483.87711	3483.87711	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was

Kind of Checks Exercised:-

- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer
- (iii) Construction materials have been tested
- (iv) Measurments have been recorded in the MB's and test check conducted by the
- (v) All other codal formalities have overserved

3. Physical Progress Achieved

- (i) Construction of Road Works
- (ii) Construction of CD Works


bds
04/03/22
Sr.DAO

Rural Works Department,
Works Division Forbesganj

Chauhan
4/3/22
Executive Engineer
Rural Works Department,
Works Division Forbesganj

Ranvijay
04/03/22

File :E:\Master\28.02.2022\28021617.Xls, Section No. :30, Eqn : $Y = 0 * X^2 + 1.136 * X + 132.5$
 Name of Customer :M/S RP Construction, Name of Work/ Road :Dona Sonapur to Bokhra, Lab Job number :



Alom
28/12/22

28/12/22
/

28/12/22

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event	Y = 0 * X ^ 2 + 1.136 * X + 132.5		
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD				Good	Average	Poor
28/2/22	15:2:19	30	0.1	320	10.1	3200	3600	G	26.156397	87.390285	Normal	X = 2900		
28/2/22	15:2:19	30	0.1	280	10.1	2800	3313	G	26.157262	87.39008	Normal	Y = 3426		
28/2/22	15:3:0	30	0.1	260	20.2	2600	3086	G	26.158143	87.39002	Normal			
28/2/22	15:3:0	30	0.1	200	20.2	2000	2404	G	26.159035	87.389948	Normal			
28/2/22	15:3:29	30	0.1	260	20.2	2600	3086	G	26.159952	87.39005	Normal	(R) RURAL ROAD		
28/2/22	15:4:0	30	0.1	240	20.2	2400	2858	G	26.16061	87.39069	Culvert	Good	Average	Poor
28/2/22	15:4:5	30	0.1	340	20.2	3400	3994	G	26.161192	87.39143	Normal	<4000	4001-5000	>5001
28/2/22	15:4:5	30	0.1	210	20.2	2100	2518	G	26.161813	87.392153	Normal			
28/2/22	15:4:40	30	0.1	230	20.2	2300	2745	G	26.162427	87.392878	Normal			
28/2/22	15:5:0	30	0.1	310	20.2	3100	3654	G	26.16303	87.393618	Normal			
28/2/22	15:5:15	30	0.1	230	10.1	2300	2745	G	26.16381	87.393872	Normal			
28/2/22	15:5:50	30	0.1	210	10.1	2100	2518	G	26.16469	87.393687	Speed Breaker			
28/2/22	15:6:0	30	0.1	300	10.1	3000	3540	G	26.16546	87.393248	Speed Breaker			
28/2/22	15:6:26	30	0.1	310	10.1	3100	3400	G	26.166215	87.392677	Normal			
28/2/22	15:6:26	30	0.1	290	10.1	2900	3200	G	26.166545	87.393332	Normal			
28/2/22	15:7:1	30	0.1	300	20.2	3000	3540	G	26.166515	87.394343	Curve			
28/2/22	15:7:36	30	0.1	320	10.1	3200	3600	G	26.168135	87.394948	Normal			
28/2/22	15:8:12	30	0.1	320	20.2	3200	3767	G	26.169	87.394882	Normal			
28/2/22	15:8:12	30	0.1	230	20.2	2300	2745	G	26.169905	87.394915	Normal			
28/2/22	15:8:12	30	0.1	230	20.2	2300	2745	G	26.170763	87.394915	Normal			
28/2/22	15:8:12	30	0.1	230	20.2	2300	2745	G	26.171672	87.394797	Normal			
28/2/22	15:9:0	30	0.1	160	20.2	1600	1950	G	26.17252	87.394512	Normal			
28/2/22	15:9:0	30	0.1	170	20.2	1700	2063	G	26.173387	87.394308	Normal			
28/2/22	15:9:22	30	0.1	310	20.2	3100	3654	G	26.174292	87.39409	Normal			
28/2/22	15:9:22	30	0.1	250	20.2	2500	2972	G	26.175153	87.393888	Normal			
28/2/22	15:10:0	30	0.1	210	20.2	2100	2518	G	26.176042	87.39372	Normal			
28/2/22	15:10:0	30	0.1	270	20.2	2700	3199	G	26.176953	87.393568	Normal			
28/2/22	15:10:33	30	0.1	320	20.2	3200	3600	G	26.177813	87.39348	Normal			
28/2/22	15:11:0	30	0.1	290	20.2	2900	3426	G	26.178708	87.3934	Normal			
28/2/22	15:11:8	30	0.1	320	10.1	3200	3767	G	26.179547	87.393198	Normal			
28/2/22	15:11:43	30	0.1	310	10.1	3100	3400	G	26.180447	87.39303	Normal			
28/2/22	15:12:0	30	0.1	290	20.2	2900	3426	G	26.181225	87.39303	Normal			
28/2/22	15:12:18	30	0.1	330	10.1	3300	3881	G						



Dr. P. S. S. S.

Dr. P. S. S. S.

Dr. P. S. S. S.

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज
नयी अनुरक्षण नीति 2018 के अध्याचना हेतु प्रमाण पत्र

क्र० स०	शर्त	अभियुक्ति
1	मापि पुस्त पर इस आशय का प्रमाण पत्र दर्ज है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है	Dona Sonapur to Bokhra पथ का निर्माण कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है
2	कराये गए कार्यों के सभी अवयवों के अवयववार 100 प्रतिशत कार्य का दर्ज मापी का सत्यापन कनीय अभियंता, कम से कम 50 प्रतिशत मापी का सत्यापन सहायक अभियंता एवं कम से कम 10 प्रतिशत मापी का सत्यापन कार्यपालक अभियंता द्वारा किये जाने का प्रमाण पत्र को विभागीय MIS पर अपलोड जाय	Dona Sonapur to Bokhra पथ का कराये गए कार्यों के सभी अवयवों के अवयववार मापी का सत्यापन कनीय अभियंता, सहायक अभियंता एवं कार्यपालक अभियंता द्वारा किया गया है

 कनीय अभियंता ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज	 सहायक अभियंता ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज	 कार्यपालक अभियंता ग्रामीण कार्य विभाग, कार्य प्रमंडल फारबिसगंज
--	---	---

सोमप्रभु से कोण्डा पण्डा भरमसि आपे खबं पानि
वर्षापरख-रखाव आपे।

Schedule XLV-Form No: 134
खनरिमाभाकी खरपा-69/MBD-1021-22-
खनरिमाभाकी राशि- 96,27,664=00

आपुपारंमपरनेकी विनि-14.09.2021
आपुपणअरने की विनि-13.06.2022
संवेदन-मेसर्स-आरपी अ-खेदुअरने
SUB-DIVISION
MR-N/19-20 कारविखाज/05.

Measurement Book

मापिद्वकी खरपा-1071/2021-22-

1st R/A

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction of Road					
from Darga Sonapur to Baura					
from Sonapur to Baura					
under package No -					
MR-N/19-20 Forteggang/05					
Name of Agency :- M/s R.P Construction					
Agreement No :- 69 H.B.D/MR-2021-22					
Date of Commencement :- 14-09-2021					
Date of Completion as per Agreement :- 13-06-22					
Entry date :-					

① <u>Clearing & Grubbing Road land</u>					
<u>do - complete job</u>					
	2x	10x	30.0x	1.0 =	600.00m ²
	2x	10x	30.0x	1.0 =	600.00m ²
	2x	20x	30.0x	1.0 =	1200.00m ²
	2x	20x	30.0x	1.0 =	1200.00m ²
	2x	20x	30.0x	1.0 =	1200.00m ²
	2x	10x	30.0x	1.0 =	600.00m ²
	2x	10x	30.0x	1.0 =	600.00m ²
	2x	5x	30.0x	1.0 =	300.00m ²
	2x	1x	4.0x	1.0 =	8.00m ²
					6308.00m ²
			6308.0/10000	=	0.63 Hec

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F	13	59.98	321=00
Add 12-1/4 ST (+)			13	7.19	799=00
Add 1-1/4 L. cross (+)			13	59	983=00
			R/L	67.78	103=00
less 4-1/4 y (-)			13	3.09	948=00
			B	64.77	155=00
4/12/2021 JE 4/12/21 JE					

Material Statement

- | | | | |
|----|-----------------|---|------------------------|
| 1) | Soil | = | 1324.68 m ³ |
| 2) | Sand | = | 53.47 m ³ |
| 3) | Stone | = | 848.71 m ³ |
| 4) | Screening | = | 66.72 m ³ |
| 5) | SS ₁ | = | 1.71 MT |
| 6) | RS ₁ | = | 3.81 MT |
| 7) | Bottomen | = | 37.63 MT |
| 8) | w. Plastic | = | 305.84 m ³ |