

प्रमाणित किया जाता है
कि मापी पुल से मशीन टंक 100
एक से पुल है जिसे भी सम्मान
अविनाश 100 आभीर कार्य
विभाग कार्य अवर प्रमुख
पुनी के पदनाम से निगमिका
दाता है

Kanjay
10/7/20

कार्यपालक अभियन्ता
सामाजिक कार्य विभाग
कार्य प्रमुख पकड़ीदयाल
10-7-20

Sch. XLV - Form No. 134

R. W. D. PAKRIDAYAL DIVISION

R. W. D. PATALI SUB-DIVISION

Measurement Book

No. 861

Name _____

Date of first entry _____

Date of last entry _____

4th on A/c Bill

Sch. XLV-Form No.134 15

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- Proposed High Level R.C.C					
bridge Across River in Place					
of Damaged Pipe culvert on					
Patahi Jhanda Chowk To					
Sugahiyan road under -					
Patahi Block in Distt of East					
Champanan. (NABARD)					
Agreement No- 2053D 2020 - 2021					
Name of Agency - Kumar condt company					
C/O - Surendra Kumar					
Date of work order - 21/12/2020					
Date of completion - 20/06/2022					
1/8 Dismantling of existing structure					
like culverts, Bridge and					
other structure - all loc					
Pile - - all complete Job					
Total Qty = 22.63 m ³ vide TMB, P-10					
@Rs 1208 = 00 = 27337.200					
2/1 Pile load Test on single					
Vertical Pile of routine test					
E/I					
Qty = 2232.00 MT vide TMB, P-10					
@Rs 300 = 00/MT = 669600.000					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/2 Pile Load Test on Single					
Vertical Pile in lateral load					
Test					
Qty =	50.00 MT	Vide TMB, P-10			
	@Rs 5000 = 500/mT				250000.00
4/3 Earth work in excavation					
of foundation of structure					
— do — all complete Job					
Qty =	360.27 m ³	Vide TMB, P-10			
	@Rs 782.00/m ³				273832.00

5/5 Providing Service road					
E.T.C all complete Job					
Qty =	43.50 RM	Vide TMB, P-10			
	@Rs 3704 = 50/RM				161124.00

5/6 Providing Steel Liner 6 mm					
thick for Pile — do —					
— all complete Job					
Qty =	16.44 MT	Vide TMB, P-10			
	@Rs 67075 = 78/MT				1102726.00

7/7 Bored cast in Site M-35					
Grade R.C.C Pile exclu					
ding Reinforcement					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		do	all complete		
Job					
Qty = 448.56 RM vide TMB				P-11	
@ 16553 = 84 / RM = 7425370					
8/10 Provision and laying of P.C.C.					
mixing course -					
all complete job					
Qty = 15.105 m ³ vide TMB				P-11	
@ Rs 6113 = 34 / m ³ = 92342 =					
9/12 Supplying fitting and					
placing un-coated					
HYSD bar Reinforcement					
in foundation - E/I					
Qty = 47.20 MT vide TMB				P-11	
@ Rs 56235 = 78 / MT = 2656689					
10/11 cement concrete for					
Reinforced concrete M35					
in pile cap - do - all com					
plete job					
Qty = 254.29 m ³ vide TMB				P-11	
@ Rs 7397 = 50 / m ³ = 1881110 =					
11/13 Providing R.C.C M30					
mechanically mixed					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Concrete in Abutment					
Shaft & Pier Shaft					
with Stone Aggregate					
all complete					
Job					
Qty =	29.21 m ³			Vide TMB	
				P-12	
Rs	7524 = 55/m ³				219785 =
12/19 Supplying fitting and					
Placing HYSD bar					
reinforcement in Subst					
rector do all comp					
Let Job					
Qty =	15.107 MT			Vide MB No	
				860	
				Page-24	
Rs	56445 = 78/MT				852726 =
13/15 Providing R.C.C M-30					
Mechanically mixed					
concrete in abutment shaft					
cap and Pier Hammer					
head with Stone Aggr					
all complete Job					
Qty =	61.019 m ³			Vide TMB, P-12	
	16.113 m ³			Vide MB, No.	
				P-24	
				860	
	77.13 m ³				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14/26 Supply fitting and placing HYSD bar reinforcement in Super Structure do - all complete Job	@Rs	7524	=55/m ³	=580368	=
Qty = 26.24 MT vide Mo				No-860	
				Page -	
15/24 Providing R.C.C.M 30 grade and Super Structure do - all complete Job	@Rs	57681	=78/MT	=1513974	=
Qty = 159.00 m ³ vide MB No-				860	
				Page -	
@Rs 8191	=55/m ³	=1302456	=		
				Rs 18763017	=
Add L.C.C. @ 1% = Rs:				187630	=
Add G.S.T @ 12% = Rs:				2251562	=
Storage charge 96345	=				
				Rs 21298554	=
Less 0.25% below (a)				53246	=
				Rs 21245308	=
Less Previous Amount R-				17506255	=
				Rs 3739053	=

Continuation

24/02/22
J.E

24/02/22
A.E

24/02/22
J.E