

1st on A/c bill

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work — construction of road from Idarish miyan ke ghar to churihar ke ghar.					
Agency: — M/s Ramchandra Const. kashdevara bangra, Maharajganj					
Agr NO — 20 MMGSY/SBD/2020-21					
dated — 06.07.2020					
Date of Measurement: —					

Work done					
① Providing and fixing of working benchmark pillar of nos. per km					
km	—	—	—	—	2.300 km
② Reference pillar or nos. per km					
km	—	—	—	—	2.300 km
③ clearing and grubbing road land (by manual means) including uprooting wild vegetation grass, bushes, shrubs etc.					
2x	10x	30x	3.50	=	2150
2x	15x	30x	3.50	=	3150
2x	22x	30x	3.50	=	4620
2x	15x	30x	3.50	=	3150
2x	12x	30x	3.50	=	2520

check

Continuation 15540 m²
 Hectare = 1.554

1st on A/C bill

Abstract of Cost

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Providing & fixing of W.B.M. Pillars 01 nos. per km.					
Qty vide TMB page no- 01					
2.300 km @ Rs. 3793.56/km - Rs.					8725/-
② Reference pillar 4 nos. per km					
Qty vide TMB page no- 01					
2.300 km @ Rs. 1755.51/km - Rs.					4037/-
③ Clearing and grubbing road land (by manual means) including uprooting					
Qty vide TMB page no- 01 item 3					
1.554 hect @ Rs. 51133.76/hect - Rs.					79462/-
④ Excavation for roadways in Soil using manual means for					
Carrying of cut earth to embankment site.					
Qty vide TMB page no- 2 and					
Item no - 4 = 201 m ³					
@ Rs. 74.16/m ³ — Rs.					14906/-
⑤ Construction of Embankment with material obtained from borrow pit. 1000 m lead.					
Qty vide TMB page no- 2 and					
Item no - 5 = 240 m ³					
@ Rs. 175.22/m ³ — Rs.					42053/-
⑥ 100 m lead.					
Qty vide TMB page no- 3 Item no- 6					
720 m ³ @ Rs. 141.14/m ³ — Rs.					101621/-
Continuation					Rs. 250804/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/8) Construction of granular sub base by providing well graded material.					
Qty vide TMB Page no - 3 & 4 and item no - 7/8					
637.684 m ³ @ Rs. 3439.21/m ³ Rs. 2193129/-					
(8/9) Providing, laying, spreading and Compacting stone aggregate					
Qty vide TMB page no - 4 & 5 and item no - 8/9.					
338.029 m ³ @ Rs. 4178.61/m ³ Rs. 1412491/-					
(9/13) Construction of granular sub base by providing well graded material					

Qty vide TMB Page no - 5 Item no 9/13					
⇒ 90.75 m ³ @ Rs. 3439.21/m ³ Rs. 312108/-					
(10/14) Providing, laying, spreading and Compacting Stone aggregate					
Qty vide TMB page no - 6 and item no - 10/14.					
284.06 m ³ @ Rs. 4178.61/m ³ Rs. 1186976/-					
(11/15) Construction of Un-reinforced plain Cement concrete pavement					
Qty vide TMB page no - 6, & 7 and item no - 11/15 = 606.0 m ³					
@ Rs. 7333.20/m ³ — Rs. 4443919/-					
(12/26) Providing & fixing of typical masonry formwork & on board.					

Continuation

Rs. 9799427/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB page no - 7 and item no. $\frac{12}{28}$					
2 nos @ Rs. 10956.86/each Rs. 21913/-					
(13/29) E/P in excavation for foundation of structure.					
Qty vide TMB page no - 8 and item no. $\frac{13}{29} = 31.32 \text{ m}^3$					
@ Rs. 269.32/m ³ — Rs. 8435/-					
(14/30) Providing M15 as kerelting course in foundation.					
Qty vide TMB page no - 8 and item no. $\frac{14}{30}$					
5.69 m ³ @ Rs. 5769.74/m ³ Rs. 32830/-					
(15/31) Providing concrete for plain/reinforced concrete in open foundation.					
Qty vide TMB page no - 8 and item no. $\frac{15}{31}$					
27.739 m ³ @ Rs. 6440.34/m ³ Rs. 178648/-					
(16/32) Providing and laying Rcc pipe NR3 for culvert.					
Qty vide TMB page no - 8 and item no. $\frac{16}{32}$					
15 m @ Rs. 2604.62/m Rs. 39069/-					
Rs. 10080322/-					

Continuation

Material Statement.

- ① EFW - 960 m^3
- ② Stone metal - 1452.03 m^3
- ③ Screening - 324.13 m^3
- ④ Stone chips - 574.92 m^3
- ⑤ Coarse Sand - 287.93 m^3

~~NAOM~~
08/03/22
JE

Scanned with CamScanner