

Name of vessel - 1911457/21266 Empty TCC Road at
Empty 4126601 2126601 2126601 2126601

18 SEP 1970

DIVISION

Ванночка

M-B No. - 1435

MEASUREMENT BOOK

d. Agency -

Certified that this M.B Contains
100 (One hundred) Nos of Machine
Pages & issued to Sri...Dinesh...
Chaudhary...A.E, R.W.D, works
Sub Division...Danapur

13/12/21
Executive Engineer
Rural Works Department
Works Division, Danapur

13/12/21

Sch. XLV - Form No. 134

Danapur DIVISION
Danapur SUB-DIVISION

Measurement Book

No. 1135

Name of officer Sri Dinesh
Chaudhary

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	1 - construction of				
	Road from Habaspur				
	pc Road to Habaspur				
	west Tola Juk				
Head	- M M G S Y				
Contractor	- Sonu Kumar.				
Agreement no	- 18/CRD/2020-21				
Date of start	- 13.02.21				
Time of completion	- 9 Months.				

Record Entry

(1) Date of Entry	- 22/04/21			
Date of Measurement	- 22/04/21			
(1) Construction of Ref.				
2 Working Benchmarks, pillar etc.				
0.328 Km				
(2) clearing and grubbing				
Road Land				
$192.10 \times 7.00 = 1344.70 \text{ m}^2$				
$136.00 \times 6.00 = 816.00 \text{ m}^2$				
2160.70 m ²				

Continuation

Abstract of cost

17

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) construction of P.O.					
(1) 2 working Boundary					
Q.M. (1) P - (12)					
0.328 Km					
Q.M. 11986 = 471 Km					Rs. 3932 = 00
(2) clearing & Grubbing					
(2) 2 road land					
Q.M. (2) P - (12)					
0.216 Hect.					
Q.M. 5161 = 75 Hect. p 11051 = 00-					
(3) construction of Embankment					
(3) length 1000 m					
Q.M. (3) P - (12)					
303.14 m ²					
Q.M. 176 = 86/m ²					Rs. 55613 = 00
(4) construction of Embankment					
(4) with approx. - modern					
road upto 100 m					
Q.M. (4) P - (13)					
707.39 m ²					
Q.M. 139 = 79/m ²					Rs. 98,879 =
Q.M. 1,674.5 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.V. No. 1,	67,	475	=	m.
(5) construction of 1/4 subgrade					
(5) and Eastern shoulder					
Dist. (13) P- (15)					
		130.24 m			
Q. 161 = 56 m ² 4.27					
				P. 21042 = 00	
(6) construction of G.S.B					
(6) for grading of road					
Dist. (5) P- (13)					
		123.00 m			
Q. 2720 = 98 m ² P. 334, 681 =					
(7) construction of W.B. 1/4					
(7) G.S.B. with abnormal					
Dist. (6) P- (13)					
		92.24 m			
Q. 3751 = 07 m ² N. 3,45, 999 =					
(8) construction of cement					
(8) concrete pavement 17-30					
Dist. (7) P- (14)					
		196.80 m			
Q. 6122 = 58 m ² P- 1204, 923 =					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P.M. 20,74,121 = 00'
(9) RCC M-15					
(9) old limey limestone					
B.M. (15) P- (15)					
2 no.					
(10) 2144 = 44/each P. 4					289 = 00
(10) RCC M-15					
(10) 200 m stone					
B.M. (15) P- (15)					
1 no.					
(11) 597 = 30/each P. 5					97 = 00
(11) painting for lead					
(12) on new con. surface.					
B.M. (16) P- (16)					
(18) 9.72 m ²					
(18) 97 = 18/m ²					N- 944
					P- 945 = 00
(12) provided dist. by a/c					
(14) typical P. measuring d.					
B.M. (16) P- (16)					
3 no.					
(18) 9207 = 33/each P. 27					628 = 00

Continuation

C.V.P. 2,107,580 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B.S.V. 21,07,580				=cu.
(13) Retro-Ref. band 7' x 4' 9"					
(15) 600 mm circular					
B.V. (14) (i) P-16					
2 no.					
Q.N. 4478 = 21/each 18956 = cu.					
(14) Retro-Ref. band 7' x 4' 9"					
(16) 600 mm equilateral triangle					
B.V. (14) (ii) P-16					
2 no.					
Q.N. 3353 = 47/each 6707 = cu.					
(15) Retro-Ref. band 7' x 4' 9"					
(17) 600 mm x 450 mm rectangular					
B.V. (17) (iii)					
2 nos.					
Q.N. 1363 = 08/each 18726 = cu.					
(16) Road marking with					
(19) asphalt marking					
B.V. (19) P-15 65 60 m ²					
Q.N. 766 = 57/each 150287 = cu.					

Rs. 22976 = 00				
Rs. 25,46,492 = 00				
Rs. 12.50 %				
Rs. 3,18,312 = 00				
Rs. 22,28,180 = 00				
Rs. 18,97,781 = 00				
Rs. 3,35,399 = 00				
04/09/22 S.E.	04/09/22 S.E.	04/09/22 S.E.	04/09/22 S.E.	04/09/22 S.E.
Material Statement				
(1) Soil 95.33 m ³				
(2) Stone curbs 32.98 m ³				
Continuation				

Continuation 161A-0004