

M.MUSY G.T. Road to Tilaiya Kund to Chamibem

Ag.No. 108 SBD-2020-2021

Schedule XLV Form No. 134.

Sherghatti

DIVISION

Banachatti

SUB-DIVISION

MS KVR Infrotech

Measurement Book

1316

1st on A/c bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of road from G.T.					
Road Tilaiyakhurd to Dhanibani					
Agency name: - M/s KVR infratech, Ramasadan					
Aurangabad					
Agreement No. - 108 SBD/2020-21					
Date of start - 25.03.2021					
Date of completion - 24.12.2021					
Date of measurement - 10.06.2021					

1. Construction of reference & working B.M etc.
..... all complete job.

$$30 \times 25.0 \text{ m} = 750.0 \text{ m}$$

$$02 \times 25.0 \text{ m} = 50.0 \text{ m}$$

$$800.0 \text{ m}$$

$$\text{or } 0.800 \text{ km}$$

2. Construction of reference pillar/burjees etc
..... all complete job.

$$26 \times 30.0 \text{ m} = 780.0 \text{ m}$$

$$01 \times 20.0 \text{ m} = 20.0 \text{ m}$$

$$800.0 \text{ m}$$

$$\text{or } 0.800 \text{ km}$$

3. Clearing and grubbing road land etc all
complete job.

$$20 \times 30.0 \text{ m} \times 7.00 = 4200.0 \text{ m}^2$$

$$06 \times 30.0 \times 7.00 \text{ m} = 1260.0 \text{ m}^2$$

Continuation

Abstract of Cost

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/1 Construction of reference & working G.M etc etc vide TMB item 1 Page ①					
					0.800 km @ 5175.35/km - 4140/-
2/2 Construction of reference pillar/ burjies etc etc vide TMB item 2 Page ①					
					0.800 km @ 3726.08/km - 2981/-
3/3 Clearing and grubbing road land etc etc vide TMB item no 3 Page ②					
					0.58 hectare @ 51165.25/hect 28653/-
4/5,6 Construction of embankment etc etc vide TMB item no 4(a)(b) Page ②					

grade etc & ty wide TMB item no 20 P-6

Boundary Pillar 16 No @ 538.72 / No. 8620/=

21/18 Providing and fixing of name

logo board etc & ty wide TMB item no 21

Page (6)

3 No @ 9543.34 / No - 28630/=

22/20, 21, 22, 23

Providing and fixing of retro-reflectored

boards etc & ty wide TMB item no 22

Page (5)

(1) 600mm O - 4 No. @ 4742.83 / No - 18971/=

(2) 600mm Δ - 8 No. @ 3562.52 / No - 28500/=

(3) 600 x 450 □ - 4 No. @ 4612.53 / No - 18450/=

(4) 900mm - 2 No. @ 8166.74 / No - 16333/=

Total - 43,89872/2

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total					4389872/=
Add 12% G.S.T.					5,26785/=
Add 1% labour charges					43899/=
Add Seigniorage fee					64797/=
					50,25,353/=
12.25% Below as per agreement					6,15,606/=
					44,09,747/=

Certificate

(1) The work has been done as per specification.

Done
23/12/2021
JE.

(2) Agency has been used his own tool & lands.

Done
23/12/2021