

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 263 अनु0 / चकिया, दिनांक: 08/03/2022

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची

विश्वासभाजन,

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 263 अनु0 दिनांक-08-03-22

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division - Chakia

Sl No.	Package No	Name of Road	Project ID as per MIS	Administrative Approval ((AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20Chakia/07 (RM/EA/CHA/19/0007)	BHAKHARI NAZIR NH-28 TO PARSONI DEWAZ MAHMODPUR MALLICK	31708202062	Latter No.1883 Date- 24.06.2019	4.610	177.69330	98.46900	63.59517	25 MBD/2020-21 Date- 24.11.2020	23.08.2021	Completed	2727.89	25	05.00	80.46000	80.21642	17.21425	Completed
2	MR-N/19-20Chakia/07 (RM/EA/CHA/19/0007)	BHAKHARI NAZIR NH-28 TO SEMRA	31708202064	Latter No.1883 Date- 24.06.2019	7.630	292.60000	162.81846	104.63839	25 MBD/2020-21 Date- 24.11.2020	23.08.2021	Completed	2781.57	25	05.00	142.81000	135.10873	19.64496	Completed
					12.240	470.29330	261.28746	168.23356									36.85921	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS

Executive Engineer,
Rural Works Department,
Works Division, Chakia

2nd on A/c Bill

Name of Work- 1
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road & ED Work with Maintenance from Bakhar Naryal N/28 to Parauw deral Mahammadur Kallik					
Agency - M/S Jay Construction					
Agg No - 29 M/S/2020-2021					
Date of Start work - 14/12/2020					
Contract date of completion - 09/8/2021					
Actual date of completion - 18/10/2021					
Head - MR (3054)					
Measurement					
① Brick Masonry work in cm (1:3)					
$2 \times 6.40 \times .40 \times .60 = 2.88 \text{ m}^3$					
for 13 plain - $3 \times 2.88 = 8.64 \text{ m}^3$					
② Plastering with cm (1:4)					
Side face - $4 \times 6.40 \times .60 = 14.40 \text{ m}^2$					
Top - $2 \times 6.40 \times .40 = 4.80 \text{ m}^2$					
Front face - $4 \times 0.40 \times .60 = 0.96 \text{ m}^2$					
for 13 plain - $6 \times 20.16 = 120.96 \text{ m}^2$					

Continuation

Abstract of cost

Sch. XLV-Form No.134

21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/v and Riving of 11/1452					
21					
Qty side Tm sp -	19(1)				02 d.
" " MB-806, P-	3(5)				02 d.
					04 d.
ch 11/28 = 53/each -					44514
② Clearing and grubbing of road land					
Qty side Tm sp -	19(2)				
					0.8849
ch 49496 = 70/100 -					43557 = 00
③ Const. of 482 with Gr2					
3					
Qty. side Tm sp -	19(3)				
					206.92m
ch 2177 = 30/m -					45095500
④ P/v, & Laying of WBM 482					
Qty side Tm sp -	19(4)				
					145.77m
ch 3909 = 70/m -					569929 = 00
⑤ P/v, and Laying of 48-3					
Qty side Tm sp -	19(5)				
					225.31m
ch 3608 = 81/m -					813101 = 00
⑥ P/v and applying of Prime coat					
Qty side Tm sp -	19(6)				
					3004.13m
ch 40 = 85/m					122719 = 00
					20,44775 = 00

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ P/O and apply ob face					
08 Coat					
Qty side Twp sp- 20(7)					19537.38 ^m
" " Twp sp- 8(4)					
" " Twp sp- 15(84)					611.40 ^m
					= 20148.78 ^m
Ab 13 = 85/100					B 279061=00
⑧ Path wall over wall					
08 48					
Qty side Twp sp- 20(8)					
					= 3004.13 ^m
Ab 201 = 44/100					B 605152=00
⑨ P/O, Lagg and w party					
09 ob sp b c					
Qty side Twp sp- 20(9)					417.25 ^m
" " Twp sp- 18(11)					15.27 ^m
					= 432.52 ^m
Ab 10167 = 79/100					B 4397773=00
⑩ Cover of Subgrade and					
09 Earth.					
Qty side Twp sp- 20(10)					945.00 ^m
" " MB-806, P-2(4)					987.55 ^m
					= 1932.35 ^m
Ab 176 = 75/100					B 341543=00
					B 7668304=00

Continuation

82

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Brick masonry wall in					
22		1.4	1.1	3	
Qty of brick		M.B-806, P-1(1)			
		= 8.64 m ³			
		oh 5744 = 59/m ³			49833=00
(12) Plastering with cur (1:4)					
23		Qty of plaster	M.B-806, P-1(2)		
		= 120.95 m ²			
		oh 176 = 10/m ²			21301=00
(13) Painting two coats on					
24		Surf.			
Qty of plaster		M.B-806, P-2(3)			
		= 120.95 m ²			
		oh 86 = 94/m ²			10516=00
(14) P/v and fixing of traffic					
		sign			
Qty of plaster		M.B-806, P-3(8)			
(15) boom equilator					
15		= 14 m			
		oh 2268 = 29/m			33156=00
		3599 = 01			
(16) boom Circle					50386=00
16		= 0.2 m			
		oh 484 = 69/m			9649=00
(17) 600 x 450 ~ rectangle					
15		= 0.6 m			
		oh 4699 = 23/m			28195=00
Continuation					
					7820, 754=00
					7837784=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) 1cc 4/5 grade km ² ftu					
Qty side 4/5-806, P- 3(9)					
(16) 1cc 5/6					
To = 05 a/c					
oh 2368 = 25/40 — B 11841 = 00					
(17) 200 m 5/6					
11 = 19 a/c					
oh 638 = 76/40 — B 12136 = 00					
(18) direction and plane ident- Tr 6/6 a/c 4/5					
Qty side 4/5-806, P- 3(7)					
= 8.64 m ²					
oh 12425 = 26/40 — B 107354 = 00					
(19) 1cc 4/5 grade boundary					
T6 Pillar					
Qty side 4/5-806, P- 3(9)					
= 69 a/c					
oh 490 = 11/40 — B 33818 = 00					
(20) Primly new better & again					
Qty side 4/5-806, P- 3(10)					
= 3521 cm					
oh 121 = 25/40 — B 46200 = 00					
(21) 1/1 v 9m 1/2 x 1/2 of road					
13+20 1/2 x 1/2					
Qty side 4/5-806, P- 4(11)					
= 925.80 m ²					
oh 755 = 40/40 — B 680837 = 00					
Continuation					
B 872336 = 00					
8730166 = 00					

Scanned by CamScanner