

16.21

1053414:00

Lozda to Nister paschim tola,

Schedule XLV Form No. 134. (MMHSY-SC)

ASHOK KUMAR
Agreement No-87-SBD-2020-21

Bansoi DIVISION

Kainchi SUB-DIVISION

Measurement Book

1487

Bill On A/c Bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Construction and Maintenance					
of Road LORA To Nista Paschim					
tola Under MMGSY (SE)					
Name of Agency :- Ashok Kumar, Alampur,					
Dulhri Bozar, Patna					
No of Agreement :- 87 SBD/2020-21					
Date of started :- 07-08-2020					
Date of Completion :- 06-08-2021					
Actual Date of Completion :- In Progress					
Date of Measurement :-					
Abstract of Cost					

(1) Providing & Fixing of Working bench					
-- as per technical Specification					
Vide MB-1487 Page - 14					
Item (1) Total Qty = 3.00 No					
@ 4680.89/each Rs. 14043.00					
(2) Providing & Fixing of reference pillars					
-- as per technical Specification					
Vide MB-1487 Page - 14					
Item (2) Total Qty = 10.00 No					
@ 2151.07/each Rs. 21511.00					
(3) Clearing and grubbing road land					
-- as per technical Specification					
Vide MB-1487 Page - 15					
Item (3) Total Qty = 1.84 Hect					
@ 51133.76/Hect Rs. 94086.00					

Sch. XLV-FORM NR. 1

Sch. XLV-Form NO. 1				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
(9/31) Providing M15 as levelling course			B/F R=	3078 682=00
-- as per technical Specification				
Vide MB-1487 Page 7				
Item (3/31) Total Qty = 22.97 M ³ R= 142939=00				
(10/33) Plain/Rec M20 mm s/s				
-- as per technical Specification				
Vide MB-1487 Page 8				
Item (4/33) Total Qty = 158.62 M ³ R= 1421318=00				
(11/34) Providing and Laying Rec pipe R/B				
(1000 mm φ) -- as per technical				

Specification			
Vide MB-1487 Page-8			
Item 5/34 Total Qty = 37.50 MT			
@ 404867/M		Rs	151825=00
d. 20.000.10.3.37.0000		d. 2.12.2022	11/381 W3
d. 2.12.2022		Total Rs	4484845=00
(Add GST @ 12%)		Rs :-	539393=00
Add Less @ 1%		Rs :-	44929=00
Sub Total Rs			5079287=00
Less Previous payable BtH		Rs	1672086=00
Total Rs :-			3407201=00
क आभियन्ता,			
विभाग, कार्य प्रेमडल			
ई, (कटिहार)			
09/03/22			
09/03/2022			