

1st on A/c Bill

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road →	Kotwa Horizon				
	Pola to Kotwa Pirbhira				
	Under mmsy sc				
Name of Agency →	Jai Hind				
	Buildcon India Pvt. Ltd.				
	At-2C/168 mati mahal, G.D.				
	misbra path, New Patliputra				
	Colony, Patna-800013				
Length →	1.180 K.m.				
Estimated Cost Rs →	90,55,996=00				
Agreement No →	30/S.B.D/2020-21				
Date of work order →	22-09-2020				
Date of Completion →	21-09-2021				
Date of measurement →	15-3-2021				
Date of Entry →	15-3-2021				
(1/23)	providing and fixing				
	of typical masonry inter				
	- masonry sign Board with				
	do — do — E/I				
	C 02 Nos				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road → Kotwa Horizon Tola to Kotwa Tirkhizwa under number (55)					
Length → 1.180 Km					
Name of Agency → Sai Hind Builders India Pvt. Ltd. At 26/168 moti mahal, G.D. Mishra path, New Patliputra Colony, Patna-80013					
Agreement No → 30/380/mm/sy.sc) 2020-21					
Agreement Value → 85,85084 = 00					
Date of commencement → 22-09-2020					
Date of completion → 21-03-2021					
Date of actual completion → 31/3/2022					
Date of Entry → 01/3/2022					
ABSTRACT OF COST.					
(1/1) Construction of Reference & working Benchmark					
do — do — do — El					
1.180 Km vide T.M.B. Page No. (27)					
@ 5211 = 32/Km Rs = 6149 = 00					
(2/2) Construction and Reference pillars do — do — El					
1.180 Km vide T.M.B. Page No. (27)					
@ 2920 = 60/Km Rs = 3446 = 00					
(3/3) Clearing and grubbing road do — do — El					
0.224 Hect vide T.M.B. Page No. (27)					
@ 51137 = 38/Hect Rs = 11455 = 00					

Continuation

21050 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22.51 m ² vide Tmb. Page No. (30)					
	②	5599	m/m ²	R ₁	1,43,162 = 00
(33/36) Providing and laying					
100mm dia. Rec pipe					
for culverts do					
do do do					
7.50 m wide Tmb. Page No. (31)					
	②	3799	57/m	R ₂	28,497 = 00
(34/37) plastering with cement					
mortar (1:4) on brick					
work in substructure					
do do do				E/D	
86.40 m ² vide Tmb. Page No. (31)					
	②	173	37/m ²	R ₁	6308 = 00
(35/38) Providing 1.5 mm cement					
putting including curing					
do do do				do E/D	
13.26 m ² vide Tmb. Page No. (31)					
	②	57	22/m ²	R ₂	759 = 00
					70,32,517 = 00
Add GST @ 12% = +					8,43,902 = 00
Add Less @ 1% = +					70,325 = 00
Add Seigniorage Fee = +					23044 = 00
					79,69,788 = 00
Below 5.20% E.D.O. Rate = (-)					4,14,429 = 00
					75,55,359 = 00
Less previous payment = (-)					37,81,734 = 00
Net payment =					37,73,625 = 00

Continuation

DAO
L&P
2/3
21/3/22
JE

Trnch
08/3/2022
J.P.
bprajapati