

प्रमाणित किया जाता है कि
मापी हुई भूखण्ड में मशीन द्वारा 100 फीट
है जिसे 100 मीटर पर 1/4 मीटर के
चक्रों से मीटिंग किया जाता है

Signature
01/7/21
Executive Engineer
RWD Works Division
Bikaner
1-7-21

Sch. XLV - Form No. 134

य. ए. 9/21/07 DIVISION

य. ए. 9/21/07 SUB-DIVISION

Measurement Book

No.

1056

Name _____

Date of first entry _____

Date of last entry _____

Iston A/c bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work— Constn of road from Chaita Patahi road to Dageriya Tola under MHWSY					
Agency— H/S Uttar Bihar Constn Co. At— Sports Club road Chhatauni Motihari, Dist East Champaran					
Agreement No— 07/SBD/2021-22					
Agreement value— 1,04,54,073=00					
Date of start— 16/12/2021					
Date of completion— 15/12/2022					

Record Entry

- ① Constn of benchmark - 1.635 km
- ② Constn of Ref. Pillar - 1.635 km
- ③ Bore and fixing MHWSY
information signboard - 2 Nos
- ④ Clearing and grubbing
road land

2	X 10	X 30	X 1.50 =	900.00 ft
2	X 10	X 30	X 1.50 =	900.00 ft
2	X 10	X 30	X 1.50 =	900.00 ft
2	X 10	X 30	X 1.50 =	900.00 ft
2	X 10	X 30	X 1.50 =	900.00 ft
2	X 4	X 30	X 1.50 =	360.00 ft
2	X	1 X 15	X 1.50 =	45.00 ft

Continuation

4905.00 ft

= 0.49 hect

Abstract of cost

9

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Const ⁿ of benchmark					
Q-VTMBP1① = 1.635 km					
e R-8318.85/km R-1360/20					
② Const ⁿ of Ref. Pillar					
Q-VTMBP1② = 1.635 km					
e R-4830.84/km R-7898=0					
③ Cleaning and grubbing road land					
Q-VTMBP1③ = 0.49 hect					
e R-51137=38/hect R-25057=0					
4/5 Const ⁿ of embankment lead up to 1000m					
Q-VTMBP5④ = 1820.303 m ²					
e R-189=95/m ² R-3,45767=0					
5/6 Const ⁿ of subgrade and emulsion shoulder					
Q-VTMBP7⑤ = 609.60 m ²					
e R-191=64/m ² R-1,16824=0					
6/8 Excavation for roadway (box cutting)					
Q-VTMBP5⑥ = 182.57 m ²					
e R-75=50/m ² R-13784=0					
7/10 Form granular subbase grading T					
Q-VTMBP6⑦ = 682.60 m ²					
e R-2846.22/m ² R-19,42830=0					
Continuation					24,65,761=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8/11) Brown laying WBM cur-3					
Q-VTHB P 8(1) = 370.06 m ²					
e h - 3501.27/m ² h - 12,95,680 = ∞					
(9/24) Brown and fixing H.M.C.S. in formatory sign board					
Q-VTHB P 1(3) = 2 Nos					
e h - 12682.98/each h - 25366 = ∞					
(10/32) E/W in excavation in foundation					
Q-VTHB P 2(1) = 75.24 m ²					
e h - 269 = 32/m ² h - 2,02,642 = ∞					
(11/33) Brown sand filling in foundation trench					
Q-VTHB P 2(2) = 5.72 m ²					
e h - 438.87/m ² h - 2510 = ∞					
(12/34) Brown B/F/S in found ⁿ					
Q-VTHB P 2(3) = 57.28 m ²					
e h - 291 = 74/m ² h - 16711 = ∞					
(13/35) Brown Rec M/S in found ⁿ					
Q-VTHB P 2(4) = 12.34 m ²					
e h - 5692.33/m ² h - 70,243 = ∞					
(14/36) Brick Masonry work in cur (1:4) in headwall					
Q-VTHB P 3(1) = 53.02 m ²					
e h - 5585.45/m ² h - 296,141 = ∞					
(15/37) Brown laying 1000 mm Rec Pipe N/3					

Continuation

41,92,676 = ∞

