

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

of the measurement relating to each work)					Contents of area
Particulars	Details of actual measurement				
	No.	L	B.	D.	
Name of Work - Const of road					
from Nagar Ditor ke Ghar					
to PWD Bandh Tokdara					
under mmp scheme.					
Agency - Munim Kumar Singh					
Agreement No. - 134587/111624/2021-22					
Date of work order - 26.07.2021					
Date of completion - 25.08.2022					

Return Entry					
(1) Plr Const of embankment					
Benchmarks as - do -					
					0.4201km
(2) Plr Const of median					
Pillars / Surveys - do -					
					0.4201km
(3) Plr Laying & grading					
road/road as - do -					
	2x13x30x	1.50	2		1170.00m ²
	2x1x25x	1.50	2		75.00m ²
					1245.00m ²
					Qty - 0.12 Hect

Continuation

Attested
 Aksh
 08/03/22

10
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	A63/1917 of cost				
(1/2) PN Const of working					
Benchmarks al - do -					
0.42 KM wide Page - (1)					
@ Rs. 5719.12/KM					Rs. 24022
(2/2) R/R Const of reference					
Pillars/Burien - do -					
0.42 KM wide Page - (1)					
@ Rs. 3036.73/KM					Rs. 12752
(3/3) R/R Clearing & grubbing road land & ben					
- do -					
0.12 Hect wide Page - (1)					
@ Rs. 53879.82/Hect					Rs. 64662
(4/4) R/R Const of embankment					
Lead up to 100 M.					
Depth - do -					
157.14 M ³ wide Page - (7)					
@ Rs. 190.14/M ³					Rs. 298792
(5/5) R/R Const of embankment					
Lead up to 100 M length					
- do -					
366.66 M ³ wide Page - (7)					
@ Rs. 15390/M ³					Rs. 564292

Continuation

11
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6/7) fir excavation for roadway in 2011 sup. cutting do					
42.075 m ² vide Page-(7)					
@ Rs. 75 61/m ²				Rs. 31812	
(7/9) fir Const of G.S.B. by well graded material do					
207.102 m ² vide Page-(8)					
@ Rs. 3168.25/m ²				Rs. 6561512	
(8/10) fir Const of laying spreaders and compactors					
Stone 106 m GR-11 do					
120.194 m ² vide Page-(9)					
Limit - 119.65 m ²					
@ Rs. 3803.85/m ²				Rs. 4551312	
(9/22) fir & fixing masonry sign board - do					
01 nos vide Page-(2)					
@ Rs. 13075.42/ea - Rs. 13075 =					
(10/29) fir earthwork in excavation for foundation - do					
65.915 m ² vide Page-(12)					
Unit - 65.76 m ²					
@ Rs. 282.99/m ²				Rs. 186722	

Continuation

12
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11) for sand filling in foundation (30) do — do —					
4.015 m ² wide page - (2)					
@ Rs. 444.32 / m ² —				Rs. 1784-	
12) for R.C.C. N-15 grade (31) for open foundation do —					
5.575 m ² wide page - (3)					
@ Rs. 6190.45 / m ² —				Rs. 34512-	
13) for Reinforced concrete (32) R.C.C. grade N-25 for box cell do —					
8.25 m ² wide page - (5)					
20.445 m ² wide page - (6)					
28.695 m ²					
@ Rs. 7749.89 / m ² —				Rs. 222383 ²	
14) for supplying fitting & labour (36) HYSD bar — do —					
1270.04 kg wide page - (4)					
609.65 kg wide page - (6)					
1879.69					
say 1.88 MT					
@ Rs. 49740.12 / MT —				Rs. 93511 =	
				Total = Rs. 1594851 ²	
				C/I	

Sch. XLV-Form No. 134

13

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
					BP - A. 15948512
Add GST @ 12.1%					P3 1913822
Add C. cell @ 11.1%					P3 159492
Add. P. fee					P2 202372
					Total P2. 18224192
Less, Below 13.55% on per agreement					P2 2469382
					Net pay - Total P2. 15754812
Signature					
04.03.22					
J.E.					

Attested
 (A. L. H.)
 08/03/22

Continuation