

29-6-21

Construction of Road from R. Petar
to Sagar (Katoriya)

Schedule XLV Form N.134.

MB No - 2043

Prdnt (Gen)

P.W.D.

VIKASH KUMAR SINHA

DIVISION

Block - Katoriya

SUB DIVISION

VIKASH KUMAR SINHA Length - 6.700 KM

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
5th and final Bill					
New # Work: R-Pothar to Salariya.					
New # Ag. Vikash K. Singh					
Ag. no: 41 SBD/2020-2021					
Date of start: 19.09.2020					
Date of Comp: 18.09.2021					
Abstract of Cost					
① 1/2 P.V. bench mark pillar					
07 no. @ Rs 3701.30/no Rs					25909.00
② 1/5 P.V. reference pillar					
26 no @ Rs 1684.98/each Rs					43809.00
③ 1/4 clearing & grubbing road land.					
3.979 Ha wide MB P-(44)					
0.060 Ha wide MB-2180 P-(01)					
4.039 Ha @ Rs 49496.70/Ha Rs					202886.00
④ 1/61 const. of Road embankment					
Lead 100 m					
6566.70 m ³ wide MB P-44					
450.53 m ³ wide MB-2180 P(17)					
7017.23 m ³ @ Rs 130.86/m ³ Rs					918274.00
⑤ 1/22 const. of Road embankment					
Lead 1000 m					
4347.85 m ³ wide MB P-(44)					
2400.80 m ³ wide MB-2180 P(17)					
6747.95 (Continuation) Rs					1190878.00

