

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x6.60x	2.95x	0.0754	-	146.7 ³
	1x65.0	x3.75x	0.0757	-	182.84 ³
	1x24.20x	3.90x	0.0757	-	6.177 ³
	1x4.70x	1.85x	0.0757	-	0.657 ³
	1x6.90x	2.10x	0.0757	-	1.017 ³
					69.654 ³

3/10/21
 J.E. / R. S.

	1st and final bill	
	Name of Work :- L032 chainpur to Gaurada	
	(OR NR 250)	
	Agency :- Anish Kumar	
	Agreement No :- 05 F2 of 2021-22	
	Date of Work order :- 12.07.2021	
	Date of completion as	
	per agreement :- 14.08.2021	
	Date of completion actual :- 10.11.21	
	Date of entry :- 10.11.2021	
1/4	Providing and applying	
	primer coat	
	Qty of grade 1/4	
	0.075	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
abutment					
$2 \times 5.30 \times 2.0 \times 2.25$					42.51 m^3
$2 \times 5.30 \times 2.0 \times 2.25$					46.75 m^3
					89.26 m^3
Less filter media					4.93 m^3
					42.29 m^3
			Limited to		42.27 m^3
11/14 Providing depth					
in Ac/Dux					
2×32					64 Nos.
10/11/24 SE (Rapun)					

ABSTRACT OF COST

1/1	Construction of sub				
	grade and earthwork				
	Vide TMD Page 4				
	472.50 m^3 @ $192 = 31 \text{ pm}^3$ Re				$90866 = 47$
2/2	Construction of granular				
	sub-base				
	Vide TMD Page 5				
	3615 m^3 @ Re $3084 = 89 \text{ pm}^3$ Re				$112449 = 24$
	410			Re	$203310 = 71$

Continuation

Continuation of 0-071 0-071 0-141

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
Calculation of S.F. & Royalty						
S.F.						
E/W - 472.50 m ²						
@ Rs 34.00 p m ²			16400	47	10%	16400.00
Sand - 126.00 m ³						
@ Rs 250.00 p m ³			31623	37	10%	3162.30
Stone 53-2.30 - 32.00 m ³						
@ Rs 71.75 p m ³			2343	68	10%	2343.68
45 - 2.24 - 151.45 m ³						
@ Rs 66.74 p m ³			100175	08	10%	10017.51
135 - 0.09 - 71.58 m ³						
@ Rs 490.00 p m ³			35113	58	10%	3511.58
200 - 10 - 139.65 m ³						
@ Rs 780.00 p m ³			109884	99	10%	10988.49
						Rs 31663.00
Royalty						
E/W - 472.50 m ²						15592.50
@ Rs 33.00 p m ²						
Sand - 126.00 m ³						9450.00
@ Rs 75.00 p m ³						
Stone 53-2.30 - 32.00 m ³						5930.00
@ Rs 150.00 p m ³						
						Rs 34350.00
Certified that						
(i) Work has been executed						
as per specification.						
(ii) Work has not been executed						
within the stipulated						
time period.						
(iii) Nothing is due against						
the agency.						
10/11/24 JE / Ravant						

Continuation