

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
N/W:- Const. of Road & C.D work for the road Sihulighat to Gulariya tola						
Agency:- Sri OmPrakash Mishra						
Agr. No.		10 SBD/16-17				
D.O.S		09-07-2016				
D.O.C		08-04-2017				
Record Entry.						
P/A Primer Coat		-		-		all
Comp job		-		-		SDE/I
13 X 100 X 3.75		=		4875.00 m ²		
P/A Primer Coat		-		-		all
Comp job		-		-		SDE/I
13 X 100 X 3.75		=		4875.00 m ²		
P/L 20 mm thick Premix Carpet		-		-		all
Comp. job		-		-		SDE/I
13 X 100 X 3.75		=		4875.00 m ²		
P/L Seal coat Type B		-		-		SDE/I
13 X 100 X 3.75		=		4875.00 m ²		
Inspected 04/02/22 J.E.						
Approved 4/2/22 MS						

Abstract of Cost.

31

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing & grubbing Rd					
QVTHB P-1		1.185 Hect			
② A 37746.61				A	44730.0
② Removing of H.P. —					
QVTHB P-1					
i) 600mm — 750M					
② A 115.58				A	867.0
ii) 600mm to 900 mm dia					
QVTHB P-1		15.00M			
② A 171.94				A	2579.0
3) P/F working B.H. Pillars					
QVTHB P-6		8 Nos			
② A 1767.81				A	14142.0
④ Const of embk from b. Pits.					
QVTHB P-26					
ii) Lead - 100M		1757.0M			
② A 149.34				A	262390.0
⑤ ii) Lead 1000M - 933.0M ³					
② A 162.39				A	151510.0
⑤ P/L GSB -					
QVTHB P-22		1128.19 M ³			
② A 2583.37				A	2914532.0
⑥ Const. of WBM gr-II					
QVTHB P-22		430.646 M ³			
② A 4654.29				A	2004313.0
⑦ Elw excavation in found ⁿ					
QVTHB P-9		138.02 M ³			
② A 197.88				A	27311.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) P/L WBM gr. III					
QVTMB P-23			430.31 M ³		
Q R 4389.73				14	1888966.
(17) Const. of subgrade					
QVTMB P-23			864.185 M ³		
Q R 163.80				14	141554.00
(18) P/A Primer coat					
QVTMB P-30			4875.0 M ²		
Q R 40.89				14	199339.00
(19) P/A tack coat					
QVTMB P-30			4875.0 M ²		
Q R 14.57				14	71029.00
(20) P/L 20 mm Premier carpet					
QVTMB P-30			4875.0 M ²		
Q R 179.42				14	874673.00
(21) P/L seal coat type B					
QVTMB P-30			4875.0 M ²		
Q R 61.60				14	300300.00
				14	11825978.00
less 10% Below (-)				14	1182598.00
				Rs	10643380.00
less prev. pay (-)				14	8791672.00
				Rs	1851708.00
100% of 100%					550701.00
04/02/22					
J.E.					
				15	

Continuation

C & P

3/11/21
10.2.22