

2nd on A/c Bill

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Road - To to kalwara near to liya					
Work - Construction of Road & Culvert					
with 5 years maintenance under					
MMHSY (Gen).					
N/Agency - Thakul Construct Pvt Ltd.					
At - Hanuman Nagar Kashi, Simri					
Darbhanga - 847106					
No of agreement - 32/SB.D/2020-21					
Approved Rate - 15.52% below					
DT Commence - 28/08/2020.					
DT completion - 27/08/2021					
Record Entry					
H.P. Culvert - 2 nos (1000mm Ø)					

1/ (33) - Earth Work in excavation					
for structure as per drawing					
& technical specification &					
do - all of job.					
a) F/Wall - 2 x 6.30m x 1.40 x 1.50					
					= 26.46m ³
1 x 4.95m x 1.40 x 1.50					= 10.395m ³
1 x 6.80m x 1.40 x 1.50 = 14.28					
					<u>T =</u>
					51.135m ³
2/ (36) - providing concrete for					
Plain concrete in open found -					
do - do - all of job.					
F/W 2 x 6.30 x 1.40 x 0.150 = 2.650m ³					
1 x 4.95 x 1.40 x 0.150 = 1.041					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13- \$ -Amount-----				= Rs	67,52,513=
29/(65)-planting of tree and their maintenance for one year do-do all of 806.					
Qty vide P(25)/TMD. = 75 m.					
@ Rs 800.00/can = Rs 60,000 =					
T=Rs 68,12,513=					
Add, 12% GST + 1% L/Cess = 13% = Rs 8,85,626 =					
G.T. = Rs 76,98,139=					
Deduct- 15.52% below = (-) Rs 11,94,751=					
(As per agreement)					
Total value of work = Rs 65,03,388 =					
Less, previous payment vide P(11)/TMD ----- = (-) Rs 31,82,423 =					
Net value = Rs 33,20,965 =					
17/08/2021 P.R./Rosen					
C/S M/- 12/18/21					