

2nd on A/c Bill

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Road - 702 to Godhra Dakshin to le					
Construct of Rd and culvert with					
5 years maintenance under					
mm 454 (GCM)					
N/Agency - Thakur Construct					
Pvt Ltd - Hamman Nagar					
Kanshi Sima Darbhanga.					
— 847106.					
No/Agreement - 34/SB/2020-021					
Dt/Commence - 28/08/2020					
Dt/Completion - 27/08/2021					
Approved Rate - 15.52 % below					

Record Entry

1000 mm H.P. culvert - 2m.					
1/(37) - Brick masonry work					
in cement mortar					
F/W - $2 \times 6.00 \times \frac{1.25 + 0.80}{2} \times 1.35$					
= 16.60 m ³					
$2 \times 6.00 \times \frac{1.25 + 0.80}{2} \times 1.35$					
= 16.60 m ³					
T =					33.2 m ³
2/(33) - Earth work in excavation					
for structure - do-do-all c/s					
b) below pipe table					
$2m \times 1 \times 5.90 \times 1.50 \times 0.80 =$					14.16 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
D. f. Amount					= Rs 64,86,352 = u
Add, (12% GST + 1% L/cass) = 13%					= 8,43,225 = u
				G. T. = Rs	73,29,577 = u
Less, 15.52% below					
(As per agreement)					= (-) 11,37,550 = u
Total value of w/done					= Rs 61,92,027 = u
Less, previous payment					
vide P(10)/TMB					= (-) Rs 21,03,157 = u
Net value					= Rs 40,88,870 = u
					= u
17/08/2021					
J. C. / ROSEKA.					
C.P.					
A. 18/11/21					