

YCR Singh:
5/1/2

Works Division.
5/1/21

E.E. - bad **DIVORCE**

A. E. ~~W. H. H. H.~~ Nobinger.

211353

4035

Dimesh pr. Singh Nabimagar
Sri ~~Baburam~~ Arre ~~Kumar~~

Chances of finding a job

Over-the-top entry

जिज्ञा. मंत्रालय, गव. ।

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the completion of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1ST	on	A/C	bill	

Name of work - Const. of Rd.

From Shishig Nabinahar

To Ajahiga (messy - sc)

Agency - Dava Shree Const. (I)

Pvt. Ltd.

Agreement No - 154/SB/2020-21

Date of work start - 07/04/21

Date of completion - 06/4/22

Agreement value - 5,11,55,116/-

Rate - 10% below

MEASUREMENT

(1) Providing & Fixing of Working Bench mark - 6 No.

(2) Providing reference pillars - 22 No.

(3) Clearing & Grubbing Road land -

$$2 \times 180 \text{ No} \times 30 \text{ M} \times 3.50 = 39060 \text{ M}^2$$

$$2 \times 1 \text{ No} \times 20 \text{ M} \times 3.50 = 140 \text{ M}^2$$

Continuation

$$39200 \text{ M}^2$$

$$= 3.92 \text{ hectare}$$

Sch. XLV-Form No. 134 ²

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Cont. of 600 mm HP culverts					
(29) Q/w in excavation for foundation					
					$15 \times 2 \times 3.90 \times 1.15 \times 1.50 = 201.82 \text{ m}^3$
					$15 \times 1 \times 5.35 \times 1.13 \times 0.365 = 33.09 \text{ m}^3$
					<u>234.91 m³</u>
(30) providing M15 PCC in foundation					
					$15 \text{ No} \times 2 \times 3.90 \times 1.15 \times .15 = 20.1825 \text{ m}^3$
					$15 \text{ No} \times 1 \times 5.311 \times 1.13 \times .25 = 22.50 \text{ m}^3$
					<u>42.68 m³</u>
(31) plain cement concrete in sub structure					
					$15 \times 2 \times 3.60 \times 0.70 \times 2.78 = 210.168$
					$15 \times 2 \times 3.600 \times 0.400 \times 0.30 = 12.960$
					<u>223.128</u>
					<u>236.088 m³</u>
less for pipe					
					$15 \times 2 \times 0.7857 \times .830 \times .530 = 8.61 \text{ m}^3$
					<u>214.518 m³</u>
(4) providing & laying Rcc NP3 pipe 600 mm dia					
					$15 \times 3 \times 2.50 = 112.5 \text{ m}$

Continuation

Sch. XLV- Embankment		Details of actual measurement				Contents of area
Particulars		No.	L	B	D	
(1) Const. of Embankment						
S.No	CH	F/A	M/A	Distance	Full volume	
1	0	1.248	1.2	6		
2	50	1.489	1.369	50	68.425	
3	100	0.000	0.745	50	0.000	
4	150	0.000	0.000	50	0.000	
5	200	1.406	0.703	50	35.150	
6	250	0.765	1.086	50	54.275	
7	300	0.368	0.567	50	28.325	
8	350	0.314	0.341	50	17.050	
9	400	0.293	0.304	50	15.175	

10	450	0.855	0.574	50	28.700
11	500	0.673	0.764	50	38.200
12	550	0.816	0.745	50	37.225
13	600	0.314	0.565	50	28.250
14	650	0.332	0.323	50	16.150
15	700	0.572	0.422	50	21.100
16	750	0.595	0.554	50	27.675
17	800	0.685	0.640	50	32.000
18	850	0.916	0.801	50	40.025
19	900	0.946	0.941	50	47.050
20	950	0.905	0.936	50	46.775
21	1000	1.442	1.174	50	58.675
22	1050	0.423	0.933	50	46.625
23	1100	0.458	0.441	50	22.025
24	1150	0.334	0.396	50	19.800
25	1200	0.390	0.362	50	18.100

Sch. XLV-Form No. 134

S.No.	Particulars	Details of actual measurement				Contents of area
		No.	L	B	D	
	CH	F/A	M/A	Length	Volume	
26.	1250	0.333	0.362	50	18.075	
27.	1300	0.304	0.319	50	15.925	
28.	1350	0.517	0.411	50	20.525	
29.	1400	0.304	0.411	50	15.250	
30.	1450	0.306	0.305	50	15.325	
31.	1500	0.307	0.307	50	15.050	
32.	1550	0.295	0.301	50	22.625	
33.	1600	0.610	0.453	50	26.175	
34.	1650	0.437	0.524	50	28.025	
35.	1700	0.684	0.561	50	31.250	
36.	1750	0.566	0.625	50	22.500	
37.	1800	0.334	0.450	50	23.925	
38.	1850	0.599	0.467	50	22.900	
39.	1900	0.317	0.458	50	17.325	
40.	1950	0.376	0.347	50	17.100	
41.	2000	0.308	0.342	50	24.300	
42.	2050	0.664	0.486	50	20.525	
43.	2100	0.913	0.789	50	39.425	
44.	2150	1.140	1.027	50	51.325	
45.	2200	0.341	0.742	50	37.0250	
46.	2250	0.580	0.462	50	23.025	
47.	2300	0.447	0.514	50	25.675	
48.	2350	2.094	1.273	50	63.525	
49.	2400	0.933	1.513	50	75.625	
50.	2450	0.340	0.636	50	31.775	
51.	2500	0.620	0.480	50	24.000	
52.	2550	1.010	0.815	50	40.750	
53.	2600	2.419	1.742	50	85.600	
54.	2650	0.744	1.579	50	78.950	

Sch. XLV-Form No. 134 **5**

Particulars		Details of actual measurement				Contents of area
		No.	L	B	D	
S.No	CH	F/A	M/A	Length	Volume	
55	2700	0.787	0.766	50	38.275	
56	2750	0.643	0.714	50	35.700	
57	2800	0.973	0.806	50	40.300	
58	2850	0.590	0.782	50	39.025	
59	2900	0.490	0.540	50	27.000	
60	2950	0.277	0.384	50	19.175	
61	3000	0.573	0.425	50	21.250	
62	3050	1.113	0.842	50	42.100	
63	3100	0.772	0.942	50	47.075	
64	3150	0.998 1.198	0.985	50	49.250	
65	3200	1.242	1.220	50	61.000	
66	3250	0.867	1.055	50	52.725	
67	3300	0.556	0.712	50	35.575	
68	3350	0.400	0.478	50	23.900	
69	3400	0.717	0.559	50	27.925	
70	3450	1.156	0.937	50	46.825	
71	3500	0.496	0.826	50	41.300	
72	3550	0.325	0.413	50	20.525	
73	3600	0.292	0.309	50	15.425	
74	3650	0.303	0.298	50	14.875	
75	3700	0.293	0.297	50	14.850	
76	3750	0.283	0.349	50	14.300	
77	3800	0.417	0.463	50	17.450	
78	3850	0.509	0.454	50	23.150	
79	3900	0.399	0.454	50	22.700	
80	3950	0.506	0.453	50	22.625	
81	4000	0.820	0.463	50	33.125	
82	4050	0.299	0.560	50	27.975	
83	4100	0.684	0.492	50	24.575	

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
S.No	CH	F/A	M/A	Length	Volume
84	4150	0.373	0.528	50	26.375
85	4200	0.497	0.434	50	21.700
86	4250	0.294	0.396	50	19.775
87	4300	0.296	0.295	50	15.425
88	4350	0.327	0.309	50	16.200
89	4400	0.582	0.324	50	97.725
90	4450	1.678	1.955	50	131.500
91	4500	1.744	2.630	50	85.550
92	4550	0.844	1.713	50	64.700
93	4600	1.470	1.294	50	57.850
94	4650	1.436	1.157	50	72.650
95	4700	2.755	1.453	50	14.750
96	4750	2.282	2.096	50	104.775
97	4800	0.822	2.578	50	125.900
98	4850	3.563	2.922	50	146.100
99	4900	4.236	3.900	50	194.975
					3995.625m ³
Qty of 1000 Lm -					
			2397.37m ³		
Qty of 1000 Lm -					
			1598.26m ³		

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

ABSTRACT OF COST

(1) Providing & fixing of
Working Bench mark —

Qty vide TMB P-1

6 No. @ Rs 3817.90 / No — Rs 22907.40

(2) Reference Pillar —

Qty vide TMB P-1

22 No @ Rs 1728.03 / No — Rs 38017.26

(3) clearing & grubbing
Road Land —

Qty vide TMB, P-1

3.92 Hect

@ Rs 51133.76 / Hn — Rs 200444.20

(4) Const. of Embankment

Land up to 100 M

Qty vide TMB P-6

1598.26 m³

@ Rs 131.03 / m³ — Rs 209420.20

(5) Const. of Embankment

Land up to 1000 M

Qty vide TMB P-6

2397.57 m³

@ Rs 174.94 / m³ — Rs 419396.20

Continuation

890184.20

9

Continuation