

प्रमाणित किया जाता है कि यह मापी पुस्तिका -
मशीन द्वारा छोटे 1 से 100 (एक से सौ) तक घण्ट
में प्रति व जिसे श्री अशोक कुमार (सहायक जमीन
अवर प्रमंडल बिन्द के नाम से निर्गत
किया जाता है।

कार्यपालक अधिकारी

ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)

रामेश्वर
20-8-19

Sch. XLV-Form No. 134

बिहारशरीफ DIVISION
अवर प्रमंडल बिन्द SUB-DIVISION

Measurement Book

No. 2870

Name of officer श्री अशोक कुमार एसो डायरेक्टर

अवर प्रमंडल बिन्द
Date of first entry

Date of last entry

15

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>2nd on A/c Bill</u>					
Name of work:- Construction of					
Road from Satiba Alipur Road					
To Muffitpur & Ahiyachark					
Harjan tota.					
Agency:- M/s Kumar Construction					
Agreement No.-SBD-24/2020-21					
Date of commencement:- 20/08/2020					
Date of completion:- 19/08/2021					
Date of entry:- 25/2/2021					
Items					

① Construction of Sub grade					
-----20-----20-----92					
$3 \times 30.00 \times \frac{6.30 + 6.50}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.50 + 6.15}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.15 + 6.20}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.20 + 6.00}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.00 + 6.30}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.30 + 6.15}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.15 + 6.40}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.40 + 6.00}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.00 + 6.20}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.20 + 6.30}{2} \times 0.30$					
$3 \times 30.00 \times \frac{6.30 + 6.10}{2} \times 0.30$					
Continuation					1846.80m ³

Sch. XLV-Form No. 134

27

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① P/R & Fining Benchmark					
-----do-----do-----do					
4.00 No	V.T.M.B. P-10				
	@ Rs 3890.69/No				Rs 15563/-
② P/R & Fining Reference Pillars					
-----do-----do-----do					
16.00 No	V.T.M.B. P-10				
	@ Rs 1760.62/No				Rs 28170/-
③ Clearing & Grubbing Roadland					
-----do-----do-----do					
1.393 Ha	V.T.M.B. P-10				
	@ Rs 51132.36/Ha				Rs 71434/-
④ Dismantling of existing structure					
-----do-----do-----do					
6.14 m ³	V.T.M.B. P-11				
	@ Rs 242.93/m ³				Rs 1503/-
⑤ Dismantling of existing structure					
-----do-----do-----do					
10.00 m ³	V.T.M.B. P-11				
	@ Rs 505.06/m ³				Rs 5081/-
⑥ Removing all type culvert					
-----do-----do-----do					
7.50 m	V.T.M.B. P-11				
	@ Rs 17032/m				Rs 1277/-
					Rs 123028/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
181.00 m ² B.P.					14358129
(26) Laying Brick soling					
150.00 m ² V.T.M.B.P-26					
100.00 m ² @ 153.57/m ²					14680281
					144426157
(27) Plastering 1/40 of Project					
2.00 No V.T.M.B.P-13					
11/9/21					18311
					14444468
					13756911
ADD 4.5% T. 12%					1451650829
ADD labour loss 1%					1375691
					15545309
less Previous Payment					7434574
					8110735
(28) Brick					
(29) Cement					
(30) Sand					
(31) Lime					
(32) Water					
(33) ...					
(34) ...					
(35) ...					
(36) ...					
(37) ...					
(38) ...					
(39) ...					
(40) ...					

Continuation