

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Norme - Balloethpur k. odhriya,					
BT Road to Binal siding					
L = 0.880 km					
E.A - Adithya Enterprises					
Ass No - 51/SBD/mmvey/20-21					
Ass value -					
D.O.S - 24-07-2020					
D.O.C - 23-06-2021					
Actual date of completion - 22/11/21					
D.O. of measurement - 22/11/21					
measurement					

(97) P.F. of R.C.C. pipe					
300 mm ϕ across the road					
cable duct - - - -					
$6 \times 2 \times 2.50 = 30.00$					Rm

(10) prime coat: PLA primer					
coat with bitumen emulsion					
(SS-1) - - - -					
$14 \times 30 \times 3.75 = 1575.00$					
$1 \times 10 \times 3.75 = 37.50$					
curve $4 \times 4.0 \times \left(\frac{1+2+3}{2}\right) = 32.00$					
$7 = 1644.50$					sqm

(11) Tank coat: PLA deck					
coat with (RS-4) - -					

Sum of Qty as above = 1644.50

Continuation

5/1/22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) Road marking contr not applied - - - C.C.					
vide item no 20 P/19					
90.00 sqm @ 721.92					= 64972.00
(21) planting of tree and there maintenance for one year - - -					
vide item no 21 P/19					
43.00 Nos @ 815.50					= 35066.00
(27) P & L R.C.C pipe. Mast					
300 mm - - -					
vide item no 27 P/16					
50.0 Rm					
30.0 Rm				P/18	
80.00 Rm @ 900.12					= 72010.00
					T = 4788095.00
12.1. MST				(+)	574571.00
14.1. LS				(+)	47881.00
S/F				(+)	80,000.00
					T = 5490547.00
less 13.26% as per				(-)	728047.00
					T = 4762500.00
less previous m/m				(-)	3374549.00
work has been completed as per					T = 1387951.00
Signature 22/11/24 JE				06.12.21 P.B.	

C.D.D

Continuation
06-12-21