

MMGSY 31st Const. of Road From Thengapur
Parab to be Paschim Mohadait tolu

^{795/}
Schedule XLV-Form No. 134

Agreement NO. - 125/SBD/MMGSY-2021-22

NAME OF AGENCY: - Perem Prakash

DIVISION

ARRARIA

const cost: - 5976174 = 00

maint cost: - 592440 = 00

Total - 6568,614 = 00

SUB-DIVISION

SEKTI

Date of Commence: - 16.09.2021

Date of Completion: - 15.09.2022

MEASUREMENT BOOK

SC

2508

प्रमाणित किया जाता है, कि
इस मापी पुल में मशीन द्वारा
अंकित कुल 01 (एक) से 100 (एक
सौ) तक पुल क्रमांकित है तथा
यह मापी पुल श्री हेमचन्द्र
जाब कर्मा सहचयक अभिभूत कार्य
अवत प्रमवल सिकती के
नाम से निर्मित किया
जाता है।


Executive Engineer
RWD Work Division
Araria

16/9/21

Sch. XLV - Form No. 134

ARARIA DIVISION

SIKTI SUB-DIVISION

Measurement Book

No. 2508

Record Measurement

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of Road				
	from Thengapur Purab to Ena se				
	Paschim Mahadevi Tola in				
	Sikiti Block under MMHS,				
Name of Agency:-	Prem Prakash				
	ward No-12, Khutahra				
	Kursakanta, Agartia				
	Mob- 9931935213				
Agreement No -	125560 MMHS/2021-22				
Agreement Value:-	65686/4				
Date of Commencement	16-09-2021				
Intended dt of Completion	15-06-2022				
Date of Measurement:-					
work done ①	P/V & fixing of working				
	benchmarks Piller etc - all				
	Complete Job -				0.70 km
②	P/V and fixing of reference				
	Piller etc - all Complete Job -				
					0.70 km
③	Clearing and grubbing road				
	land etc - all Complete Job				
	2x 15x 30x 3.5 =				3150 m ²
	2x 8x 30x 3.5 =				1680 m ²
	2x 1x 10x 3.5 =				70 m ²

Total = 4900 m²

800 = 0.49 Hec.

Continuation

C/L

Total = 457.10

Est on A/c bill

ABSTRACT OF COST

(1/1) PIV and fixing of working
benchmark filler - etc - all

0.70 km (VTMS P 1/1)

@ Rs 4071.20/km — Rs. 2850 =

(2/1) PIV and fixing of reference
filler etc - all -

0.70 km (VTMS P 1/2)

@ Rs 1866.14 /km — Rs. 1306 =

(3/1) clearing and grubbing Road
land etc - all -

0.49 Hae (VTMS P 1/3)

@ Rs 52920.38/Hae — Rs. 25955 =

Total Rs. 30111 =

Continuation

41-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Off- B. 3011 =

(4/4) Construction of embankment

from borrow pits etc - all

1286.800 M³ (VTMA P 2/4)

② B. 190.57 / M³ — B. 2452252

(5/7) G.S.B. binding material

As per No 7 & 12 etc - all -

434.10 M³ (VTMA P 3/1)

1615.476 = ∞

423.05

② B. 3818.64 / M³ — B. 16526028

18,90,812 = ∞

Total 1933008

(6) Add WST @ 12% —

2,26,897 = ∞

B. 231961 =

② Add L. cess @ 1% —

18908 = ∞

B. 19330 =

③ Add S. Cess

(1) Soil 1286.80 M³ @ 3.48 / M³ 4479 =

(11) G.S.B. 434.10 M³ @ 58.10 / M³ 25225 =

21,66,321 = ∞

Total 2214003 =

less 3.5% below ② B.

75821 = ∞

B. 22490 =

Net total 2136513 =

20,90,500 = ∞

Signature

Signature