

Name of work - Office of the District Collector

(MMTSS-SC)

Schedule XLV - Form No. 134

Birsa

DIVISION

Kushnagar Ashray East SUB-DIVISION

MEASUREMENT BOOK MBNo- 1189

Printed at - Soni Printers, Chandralok Chowk, Muz

Agency - Sd. Manoj Kumar Yadav

1
Name of work -
Situation of work - 1
Agency by which work is executed -
Date of measurement -
No. and date of agreement -
(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work - Construction of Road with					
main drainage from					
T 02 to Chetke Kocunia					
Name of Agency - Sri Manoj Kumar Yadav					
Agreement No - 16 SBD/2021-22					
Agreement Value - 240 20123 083 200					
Rate - 0.05% below					
Date of start - 6/01/22					
Date of Completion - 05/01/22					

Measurement				
1/1	Construction of Reference & Working Bench marks			
	$1 \times 2.0 \text{ N} = 2.0 \text{ N}$			
2/2	Construction of Reference Pillars / Benches			
	$1 \times 4.0 \text{ N} = 4.0 \text{ N}$			
3/3	Cleaning & Grubbing weed land including uprooting wild vegetation etc.			
	$54 \times 30 \times 3.50 = 5670.0 \text{ m}^2$			
	5670 Hec			
	(1000)			
	$= 0.5670 \text{ Hec}$			

Continuation

4

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
<u>Abstract of Cost</u>					
(1) Construction of Reference working Bench marked etc.					
Dtg VTM B P. No - ①	2007				
4257 = 12 $\frac{3}{4}$ m					8514.00
(2) Construction of Reference Pillars / Cylinders etc.					
Dtg VTM B P. No - ①					
4 c.c. @ 1976 = 67 $\frac{1}{2}$ m					7907.00
(3) Clearing & Grubbing Road land including uprooting wild vegetation do-do all complete etc.					
Dtg VTM B P. No - ①					
0.5670 Hec @ 52970 = 33 $\frac{1}{2}$ m					30034.00

(4) Construction of Embankment with material do-do all complete					
Jt. For 1000m Load @					
30% Dtg VTM B P. No - ③					
788.76 m ³ @ 190.36 $\frac{2}{3}$ m					150186.00
(5) Construction of Embankment with material obtained from borrow pits do-do all complete					
Job. Dtg VTM B P. No - ③					
1840.90 m ³ @					
154.28 $\frac{2}{3}$ m					284014.00

