

1st and Final Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: —					Permanent Restoration
					of road from Koshi Bandh
					to Kunduli.
Head: —					M R 3054 (FDR)
Agency: —					Gautam Kumar Singh
Agreement No.: —					GO F ₂ /21-22
Agreement Rate: —					0.40% below
Date of start: —					13.09.2021
Date of completion: —					12.10.2021

Date of Measurement: — 25.09.2021

1/2. Dismantling of dry brick pitching or Brick soling.

Ch. 358m

$$6 \times 30m \times 3.75m \times 0.325m = 219.375m^3$$

$$1 \times 10m \times 3.75m \times 0.325m = 12.188m^3$$

Ch. 730m

$$4 \times 30m \times 3.75m \times 0.325m = 146.250m^3$$

$$1 \times 28m \times 3.75m \times 0.325m = 34.125m^3$$

Ch. 1354m

$$2 \times 30m \times 3.75m \times 0.325m = 36.563m^3$$

$$\text{Total} = 448.501m^3$$

2/3. Providing GSB grading-II.

Ch. 358m

$$1 \times 30m \times 3.75m \times \frac{0.130 + 0.175 + 0.140}{3} = 16.650m^3$$

Continuation

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF = Rs.	33,64,197 = 00	
GST @ 12 %			= Rs.	3,97,089 = 00 4,03,704 = 00	
Lc @ 1 %			= Rs.	33,642 = 00 93,091 = 00	
Seigniorage Fee @ 10 %			= Rs.	31,486 = 00	
(Code RMBP-03)				30,545 = 00	
			Total = Rs.	38,33,029 = 00	
As per Agreement				37,69,801 = 00	
			0.40 % below	Rs. 15,079 = 00	
				Rs. 38,17,697 = 00	
				= Rs. 37,54,722 = 00	
J.E	03.11.21				

Material Statements.

E/W	=	179.10	m ³
Stone Metal	=	187.835 201.60	m ³
Local Sand	=	134.40 125.224	m ³
Stone chips	=	259.065	m ³
Coarse sand	=	129.533	m ³

J.E
03.11.21

J.E

Test Report of cube (M-30) given by
Regional Laboratory, RWD, Saharsa.

Remarks: — Permissible

Dated: — 02.11.2021.

J.E
03.11.21

Continuation

CX8

03.11.21