

प्रमाणित किया जाता है कि इस मापी पुर.
मे मशीन के द्वारा अंकित कुल 100 एक सै.
पन्ने है यह मापी पुस्त श्री अशोक कुमार सिंह
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....29/06/21.....को निर्गत
किया जाता है।

21/06/21
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मन्डबनी
21/06/21

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 2616

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/C Bell

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
name of work:—	Const permanent				
Restoration of road from					
main ppty					
Bastang chowk to					
Kamla Thatbardi					
via House					
of Dhanraj Yadav					
Agency:—	M/s Ajay Kr. Singh				
Agreement no:—	348-B-D/2021-22				
Date of Commencement:—	11-06-21				
Date of Completion:—	10-7-21				

(Revised measurement) 23-6-21


Item no-①:—	providing				
laying G.S.B. GR-I — of	of				
1x5.50x	3.50x	0.10			1.92 m ³
1x4.50x	3.60x	0.10			1.62 "
1x7.50x	3.60x	0.10			2.7 "
1x18.10x	3.75				
			x0.10		= 6.78
1x7.00x	3.00x	0.10			2.1 "
1x22.50x	3.75x	0.10			8.43 "
					Total = 23.55 m ³

Q. No. 23/6/21
23/6/21
23/6/21

Continuation

C.D.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Qty. vide TMBP-3			
		Qty = 342.19 m ²			
② Rs	16.82/m ²	= Rs			5756.00
Item no (6) :- providing Paving					
20mm thick m.s.s. --- of F&T					
		Qty. vide TMBP-03			
		Qty = 342.19 m ²			
③ Rs	227.97/m ²	= Rs			78,009.00
		Total = 2,82,439.00			
Add 12% G.S.T		= Rs			33,893.00
Add 1% L.C.S.S		= Rs			28,24.00
Add 1.41% S.Fee		= Rs			39,82.00
		Total = Rs			323,128.00
0.06% B&B		= Rs			194.00
		Total = Rs			3,22,344.00
 Q. No. 15/12/21 J.R.					

Continuation