

AGREEMENT NO:-13/MMGSY(ST)/SBP/2020-21

Schedule XLV-Form No. 134

NAME OF WORK:- MAKHARA POKHARA PMGSY ROAD
TO ADIWASI TOLA (TENDER ID:- 85954)

R.W.D(WD) KISHANGANGI-2 DIVISION

(S.T)

POTHIA SUB-DIVISION

MB NO:-1145

MEASUREMENT BOOK

MD. ZAFAR ALAM

NAME OF AGENCY:- MD. ZAFAR ALAM

प्रमाणित किया जाता है कि इस मापि पुस्त में कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ हैं। जे० श्री रा० प्रसाद
सहायक अभियंता, ग्रा० का० वि० कार्य अवर प्रमण्डल...
के नाम से निर्गत किया जाता है।

कार्यपालक अभियंता
ग्रा० का० वि० कार्य प्रमण्डल
किसान-2

Sch. XLV—Form No. 134

RWD(WD) KISHANGARH DIVISION

POTHIA SUB-DIVISION

Measurement Book

No. 1445

Name of Officer श्री रा० प्रसाद (सहायक)
अभि० ग्रा० का० वि० कार्य अवर प्रमण्डल

Date of first entry _____

Date of last entry _____

200/00 A/c

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/P:- Const. of road for					
Makhan Pokhar pmgsy					
Road to Adiwasi t/c -					
Agreement no - 13/MMSX (ST)/SBD/2020-21					
Agency - Mkt. Zerkar Algm					
Date of start - 22-04-2020					
Date of Completion - 21-01-2021					

Measurement.

1.	E/W in excavation for				
	found? with all comp				
H/W -	2 x 6.45 x 1.40 x 1.50				= 27.09 m ³
Below pipe -	1 x 4.85 x 1.53 x 0.365				= 2.708

29.80 m³

2.	P/V MIS (PCC 1:2.5:5) as				
	levelling course in found				
	with all comp -				
H/W -	2 x 6.45 x 1.40 x 0.15				= 2.709 m ³
Below pipe -	1 x 4.931 x 1.53 x 0.25				= 1.886 m ³
Less pipe -	0.25 x 0.7857 x 1.232 x 5.496				= (-) 1.633 m ³
					2.96 m ³

3.	P/V. Plain / RCC in open found				
	with all comp.				
	PCC M20 (1:2:4)				
H/W -	2 x 6.15 x 0.40 x 1.25				= 26.181 m ³
Parapet -	2 x 6.15 x 0.40 x 1.20				= 5.904 m ³
Less pipe -	2 x 0.7857 x 1.232 x 0.622				= (-) 1.478
					30.61 m ³

Continuation

Quantity of concrete surface at 600mm vide TMB P.M. (9) 9/10/15 116.24 m² @ 97.19/m² — Rs. 11,296.20			
Rs. 35,17,189.20			
Add 1% Labour cess — Rs. 3517.20			
Add 12% GST — Rs. 4,220.63			
Rs. 39,74,424.00			
less 0.07% Below as per Agreement — 2782.00			
Rs. 39,71,642.00			
less previous bill TMB P.M. (7) 86 882722.00			
Rs. 30,88,920.00			
AKUMSV. 06/3/22 JE.			