

NABARD असम

M.B.No-362

Schedule XIV-Form No. 134

अनुसार संवत्सरक पूर्व-प्राप्त २०१५-१६ सं. सं. सं. सं.
होत हउ अतिरिक्त जाल प्रवाह आदर अर होत हउ
आवश्यक आदर अर होत हउ आसकारक **DIVISION**

SUB-DIVISION

Arjit Kumar Singh

Measurement Book

362

प्रमाणित किया जाता है कि
इस मापी पुस्त में मशीन द्वारा
अंकित कुल-100 (रुक-सौ) पन्ने
हैं जो सहायक अभियंता, ग्रामीण
कार्य विभाग, कार्य अवर प्रमंडल,
परबता का निर्गत किया जाता
है

20-8-19

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
अवर प्रमंडल-गोगरी
20-8-19

Sch. XLV - Form No. 134

R.W.D. Gogri DIVISION
अवर प्रमंडल परबता SUB-DIVISION

Measurement Book

No. 362

Name of officer _____

Date of first entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: construction					
of road from Purbhi					
chowk road No. 14 of					
Bamdehore Panchayat to					
Damzai hote hue Amik					
dal Pordal Yadar Ghar					
Hote hue Ramswaroop					
Yadar Ghar hote hue					
Bhorkat Mukher Sedarak.					

Agency: Aditza Kumar Singh.

Agreement No.: 04 SBD/2019-20.

Date of start: 19.07.2019.

Date of completion: 18.07.2020.

③ Excavation for 2000 m

Record measurement

① setting out pillars ---

$86 \times 30.00 = 2580.00 \text{ m}$

$1 \times 20.00 = 20.00 \text{ m}$

Total: 2600 m

$\approx 2.60 \text{ km}$

② clearing and grubbing

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th OD A/C Bill					
ABSTRACT OF COST					
Date - 12.02.2022					
1. Setting out billboards					
747. vide T.O.B.P. (32)					
2. 60 km.					
Rs. 31168 = 69/km. — Rs. 21,039.00					
2. clearing & grubbing					
Road Land (By manual					
means) etc-do-do-all					
comp. job					
747. vide T.O.B.P. (33)					
0.91 Ha.					
Rs. 48,771 = 46/Ha. — Rs. 44,382.00					
3. Excavation for roadwork					
in soil etc-do-do-all					
comp. job					
747. vide T.O.B.P. (34)					
60.90 m ³					
Rs. 72 = 56/m ³ — Rs. 4,410.00					
4. Cont. of embankment					
with approved material					
deposited from roadway					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
c/c-do-do-all comp job					
24y. vide T.M.B.P. (34)					
					36.54 m ³
QRs 29 = 66/m ³				Rs.	1,081.5
5. cont. of embankment					
with material obtained					
from borrow pits etc-do-					
do-all comp job -					
24y. vide T.M.B.P. (35)					
12 1000m lead - 1279.96 m ³					
QRs. 156 = 29/m ³				Rs.	2,00,015.00
12 100m lead - 1579.78 m ³					
+ 24y. vide T.M.B.P. (43)					1281.16 m ³
					2860.94 m ³
QRs. 119 = 75/m ³				Rs.	3,42,591.00
6. cont. of granular sub-					
base by providing well					
graded material c/c-do-do					
all comp job -					
24y. vide T.M.B.P. (35)					213.14 m ³
+ 24y. vide T.M.B.P. (43)					268.42 m ³
					681.56 m ³
QRs. 2493 = 35/m ³				Rs.	16,99,382.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. Pvg. laying & spreading & compacting stone aggregate of specific gravity to water bound macadam of WBM grade III etc-do-do-all comp. job —					
Qty. vide T.M.B.P. (35)					
329.182 m ³					
Q.Rs. 3243 = 21/m ³ —					Rs. 10,67,606
8. Fill in excavation for structures etc-do-					
do-all comp. job —					
Qty. vide T.M.B.P. (36)					
151.276 m ³					
Q.Rs. 280 = 02/m ³ —					Rs. 42,360
9. Sandfilling in bound trenches etc-do-do-all comp. job —					
Qty. vide T.M.B.P. (36)					
0.484 m ³					
Q.Rs. 429 = 61/m ³ —					Rs. 208
10. Pvg. P.C.C. and concrete for plain concrete etc-do-do-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
all comp. job —					
qty. vide T.M.B.P. (36)					
17.252 m ³					
Q.Rs. 5439 = 18/05 —				Rs. 93,837	
11. Brick masonry work					
in c.m. (1:4) etc-do-					
do-all comp. job —					
qty. vide T.M.B.P. (37)					
52.0 m ³					
Q.Rs. 6366 = 83/03 —				Rs. 3,31,075	
12. Brick masonry work					
in c.m. (1:4) in sub-					
structure etc-do-do-all					
comp. job —					
qty. vide T.M.B.P. (37)					
87.254 m ³					
Q.Rs. 6708 = 73/03 —				Rs. 5,85,364	
13. plain/reinforced cement					
concrete in substructure					
etc-do-do-all comp. job —					
qty. vide T.M.B.P. (37)					
3.888 m ³					
Q.Rs. 6559 = 36/03 —				Rs. 25,563	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
14. Pvg. Bituminous paving over top pa surfacing etc-do-do-all comp. job					
Qty. vide T.M.B.P. (37)					
7.65 m ²					
Q.Rs. 15 = 12/m ²					Rs. 116.00
15. Pvg. & laying Reinforced Cement Concrete in Super structure etc-do- do-all comp. job					
Qty. vide T.M.B.P. (38)					
2.457 m ³					
Q.Rs. 7801 = 60/m ³					Rs. 19,169.00
16. Supplying filling & placing HYSD bar rein- forcement in Super structure etc-do-do- all comp. job					
Qty. vide T.M.B.P. (38)					
0.416 MT					
Q.Rs. 63,860 = 92/MT					Rs. 26,566.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17. Brick masonry work in c.m (1:3) in parapet etc-do-do-all comp job Qty. vide T.O.B.P. (38) 336 m ² Q.Rs. 7376 = 79/m ² — Rs. 24,786=					
18. Prg. & filling joint sealing compounds etc- do-do-all comp. job — Qty. vide T.O.B.P. (39) 150 m ² Q.Rs. 38 = 15/m ² — Rs. 572=					
19. Plastering with c.m. (1:4) 15mm thick etc-do-do- all comp. job — Qty. vide T.O.B.P. (39) 198.676 m ² Q.Rs. 188 = 76/m ² — Rs. 37,502=					
20. Prg. 15mm cement putting etc-do-do-all comp. job — Qty. vide T.O.B.P. (28) 51.80 m ² Q.Rs. 47 = 73/m ² — Rs. 2,472=					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21. Pvg. weepholes in brick masonry etc-do-do-all comp. job					
Qty. vide T.M.B.P. (39)					
28.0 m ²					
Q.Rs. 115 = 07/m ²				Rs.	3,222.00
22. Pvg. & laying R.C.C. pipe. NP-3 600 culverts etc-do-do-all comp. job					
Qty. vide T.M.B.P. (40)					
15.0 m					
Q.Rs. 3528 = 12/m				Rs.	53,012.00
23. Const. of unreinforced plain cement thickness etc-do-do-all comp. job					
Qty. vide T.M.B.P. (40)					
552.67 m ³					
Q.Rs. 6752 = 09/m ³				Rs.	37,31,677.00
24. Pvg. & applying primer coat etc-do-do-all comp. job					
Qty. vide T.M.B.P. (40)					
878.75 m ²					
Q.Rs. 45 = 47/m ²				Rs.	39,957.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25. Pvg. & applying tack coat e. c. do. do. all comp. job					
27. wide T. m. B. P. (40)					
878.75m ²					
CRS. 15 = 12/m ²				Rs.	13,287.20
26. Pvg. laying & rolling of close graded premix surface. etc-do do-all comp. job					
27. wide T. m. B. P. (41)					
878.75m ²					
CRS. 184 = 39/m ²				Rs.	1,62,033.20
				Rs.	86,33,332.00
less 10% below (as per agg.)				Rs.	8,63,332.00
				Rs.	77,70,000.00
less previous payments				Rs.	68,05,176.00
				Rs.	55,15,657.00
				Rs.	22,54,343.00
				Rs.	9,64,824.00
12.02.2022 J.E.				Atkumar 12/2/2022 AB	
CLP Atkumar 12/2/2022 EE					