

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd on A/c Bill</u>					
Name of Road →	PMGSY Road				
No-18 To	Khad suitihar folg.				
via Ram prasad mandal Dabra talu					
Agency —	Rajneesh Kumar				
Agreement No-	108 SBD/2020-21				
Date of Start —	05-06-2020				
Date of Completion —	4-06-2021				
Date of Entry —	4-11-2021				
(1/2) Const. of subgrade and					
earthen shoulder.....					

BT portion

3	30	7.276	0.300	=	196.45 m ³
2	10	30	1.388	0.200	= 166.56 m ³
2	6	30	1.388	0.200	= 99.93 m ³
2	1	10	1.388	0.200	= 5.55 m ³
					468.49 m ³

② providing laying spreading
G.S.B-1.....

3	30	4.050	0.200	=	72.90 m ³
PCC portion —					
2	10	25	0.375	0.100	= 18.75 m ³

Continuation

Raj 4/11/21
JE4/11/2021
AE91.65 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1/a) Bench mark pillar					
V.T.M.B.P. No. - (13) Item No. - (1a)					
Qty = 2.0 Nos					
@ 4283.99/each					→ RS = 8568 = 0
(2/b) Reference pillar					
V.T.M.B.P. No. - (13) Item No. - (1b)					
Qty = 7.0 Nos					
@ 1953.42/each					→ RS = 13674 = 0
(3/c) Clearing and Grubbing					
V.T.M.B.P. No. - (13) Item No. - (2)					
Qty = 1.32 Hect					
@ 51133.76/Hect					→ RS = 67496 = 0
(4/d) Excavation for roadway					
V.T.M.B.P. No. - (14) Item No. - (3)					
Qty = 74.81 m ³					
@ 74.16/m ³					→ RS = 5548 = 0
(5/e) Const. of Embankment					
V.T.M.B.P. No. - (14) Item No. - (4)					
Qty = 44.89 m ³					
@ 26.11/m ³					→ RS = 1172 = 00
(6/f) E/W in excavation for					
Continuation					96458

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty = 19.82 m ³					
Q 2851.51/m ²					→ RS = 56517 = 0
(25/7) Const. of providing laying spreading compchrg wBM 3.					
V.T.M.B.P. No - (25) Item No - (9)					
Qty = 14.06 m ³					
Q 3249.25/m ³					→ RS = 45619 = 0
(26/13) Const. of unreinforced plain cont - M-30 - - -					

V.T.M.B.P. No - (25) Item No - (12)					
Qty = 150.00 m ³					
Q 6501.82/m ³					→ RS = 975273 = 0
(27/28)					70,38,742 = 0
Below 5.76% = (-)					405 431 = 0
					6633 311 = 0
Add GST 12% →					795997 = 0
Add LC 1% →					66333 = 00
					7495 641 = 00
less previous pay = -					5600 596 = 00

Continuation 18,95,045 = 00

Recd 28/02/22
JE C&P
Subd 02.03.22
EF

28/02/2022
AE