

સાધના સમાલ સંદેશ

MMBSY (NFB)

Schedule XLV-Form No. 134

Bhagatpur Damskar Road to Brijanagarh

MB No-2060

Length 0.412 KM

DIVISION

Cork-34.53822

Map-2.76755

Block- BARAHAT

SUB-DIVISION

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Int mark bell					
M/W — construction of road from Bhagalpur Dumfries road to Birangpur					
Agency — Anil K. Singh					
Ag. No. — 52 S.B.D. 120-21					
work started on — 29/01/21					
date of comp. —					
date of entry —					
① const ⁿ of granular sub base					
	1x	10.0x	$\frac{5.0+4.0}{2}$	x 0.10 =	4.50 m ³
	1x	30.0x	3.75	x 0.10 =	11.25 "
	1x	12.0x	3.75	x 0.10 =	4.50 m ³
					20.25 m ³
② Providing, laying, spreading & compacting 3 rd coat — 1					
	1x	10.0x	$\frac{5.0+4.0}{2}$	x 0.075 =	3.38 m ³
	1x	30.0x	3.75	x 0.075 =	8.44 "
	1x	12.0x	3.75	x 0.075 =	3.38 "
					15.20 m ³
③ Bo. plain cement concrete Pavement — 1					
	1x	10.0x	$\frac{5.0+4.0}{2}$	x 0.16 =	7.20 m ³
	1x	30.0x	3.75	x 0.16 =	18.00 "
	1x	12.0x	3.75	x 0.16 =	7.20 "
					32.40 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					29.35 m ³ @ 133.62 / — 3922 cm
15) Pro. P.C.C in found ⁿ —					
city side TMB P (5)					
					4.59 m ³ @ 4630.23 / — 21253 cm
16) Pro. P.C.C in Substructure					
— city side TMB P (5)					
					93.574 m ³ @ 4821.66 / — 161882 cm.
17) Pro. & laying R.C.C Pipe —					
city side TMB P (5)					
					7.50 m @ 3872.40 / — 29043 cm
18) Painting on Parapet wall —					
city side TMB P (5)					
					20.64 m ² @ 101.40 / — 2093 cm
					2784611 cm
Add 1 a.s. + L. cess 213.7.					361999 cm
Add S. F					47513 cm
					3194123 cm
Less 0.02% below spec. agt.					639 cm
					3193484 cm
Less Previous Payment					2552295 cm
					641189 cm
Pay 5/10/21					C4P
J.G					120502
					EE

Continuation