

Tst on A/c Bill

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Name of work - Sohagi Nagar Bridge to palm tree.					
2 Agency - M/s Krish Sush Construction.					
3 Agr. No - 05/SBP/21-22					
4 Date of start - 12.04.2021					
5 Date of Completion - 11.01.2022					
6 Rate - 6.00/- Below.					
Cost of B.M. and rebar - once pillar do do all					
C/A job.					
	24	25.00			= 600.00m.
	1	2.00			= 02.00m.
					<u>602.00m.</u>
					or 0.602km.
2 clearing and grubbing the plot land do do all					
C/A job.					
	20	25.00	7.00		= 3500.00m ²
	4	25.00	5.00		= 500.00m ²
	1	2.00	5.00		= 10.00m ²
					<u>4010.00m²</u>
					or 401 Hect.
3 Cost of embankment do do all C/A job.					
Earth work calculation as per Graph:-					

~~22 m. 0.0 m. gr. (2)~~

~~@ 71.442 m³~~

~~m. 8198 = 00~~
~~m. 40217 = 00~~

~~Subsiding~~
~~08/01/22~~

~~Sub~~
~~08/01/22~~
~~J E~~

~~Abstract of Cost.~~

~~1. Cost of 0.0 m and a pillar v.p.~~

~~No - (1) - 0.602 km~~

~~@ 11147.66 per km. m. 6711 = 00~~

~~2. clearing and grubbing~~

~~v.p. No - (1) - 0.401 hect.~~

~~@ 52998.20 per hect. m. 21252 = 00~~

~~3. Cost of embankment head.~~

~~1000 m v.p. No - (2) - 392.46 m³~~

~~@ 192.03 m³ m. 75364 = 00~~

~~4. Cost of embankment v.p. No -~~

~~(2) Lead - 100 m -~~

~~915.75 m³ @ 154.58~~

~~m³~~

~~m. 141557 = 00~~

Continuation

Particulars	No.	B.	D.
5 - Const of subgrade and shoulders do - do all			
at sub. v. p. No. (2)			
1029.90 m ³ @ 140.01			
per m ³			m 195691 = 00
6 - Const of 6% B grade - I			
v. p. No. (3) - 421.52 m ³			
@ 2566.82 per m ³			m 1081966 = 00
7 - providing masonry gr. (3)			
v. p. No. (3) - 114.75 m ³			
@ 3330.03 per m ³			m 382121 = 00
8 - providing masonry board.			
v. p. No. (3) - 2 Nos.			
@ 9409.97 each			m 18820 = 00
			m 1923482 = 00
Add 1% L.C and 12% GST			m 250053 = 00
			m 2173505 = 00
Add Seigniorage amt			m 40217 = 00
			m 2213722 = 00
Less 6%.			m (-) 132823 = 00
			m 2080899 = 00
Subt			
10/03/22			10/03/22
SB			J E
			12/3/22