

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
	<u>1st and final bill</u>				
Name of work:-	Adelate Horize to				
	Bauchimali				
Agency:-	Saurav Kumar				
Agreement No:-	11 F2 / 20-21				
Date of work order:-	12.07.2021				
Date of completion as					
Per agreement:-	11.08.2021				
Date of completion actual:-	22.11.2021				
Date of entry:-	22.11.2021				
<u>1/3</u>	Providing and applying				
	primer coat				
	86.96m ²				1151.46m ²

	Limited to				1151.46m ²
<u>2/4</u>	Providing and applying				
	face coat				
	10 x 30.0 x 3.75m	-		1125.0m ²	
	10 x 30.0 x 3.75m	-		1125.0m ²	
	9 x 30.0 x 3.75m	-		1012.50m ²	
	1 x 15.0 x 3.75m	-		56.25m ²	
					3318.75m ²
	Limited to				3295.13m ²
<u>3/5</u>	Providing, laying and				
	rolling of 155				
	Qty vide item 2/4	-		3295.13m ²	
<u>Handwritten</u>	22.11.21				
	SEI Ramesh				
	(Continued)				

Sch-XLV-Form No. 154

3

Particulars	Details of actual measurement				Counts of area
	No.	L.	B.	D.	
<u>1/1</u>	construction of subgr				
	ade and earthen shoulder				
	vide TMS Page 1				
	597.25 m ² @ Rs 192 = 31 P m ² Rs				112934 = 01
<u>2/2</u>	Providing, laying, spreading				
	and compacting G.III				
	vide TMS Page 1				
	86.36 m ² @ Rs 3750 = 61 P m ² Rs				323902 = 6
<u>3/3</u>	Providing and applying				
	primer coat				
	vide TMS Page 2				
	1151.41 m ² @ Rs 48 = 23 P m ² Rs				55544 = 01
<u>4/4</u>	Providing and applying				
	tack coat				
	vide TMS Page 2				
	3295.13 m ² @ Rs 16.07 P m ² Rs				53611 = 76
<u>5/5</u>	Providing, laying and				
	rolling of mss				
	vide TMS Page 2				
	3295.13 m ² @ Rs 249.08 P m ² Rs				820750 = 09
				Rs	1366742 = 57
<u>CSO</u>			Add L.C. @ 1%	Rs	13667 = 42
<u>Comm</u>			Add GST @ 12%	Rs	164809 = 10
<u>9/12/21</u>			S.F.	Rs	11242 = 81
				Rs	1555661 = 5
			Limited to	Rs	1555645 = 00
<u>Hand</u>					
22/11/21					
REK/...					

(Continued)