

5760816

Const. & Maint. of Road & Bridge at
Sankola to Shapara
Schedule XLV-Form No- 134 I
M.M.4.5X (SC)

Linku (sumar yadav)
Ag. No-14 (SRL) 20/11/02

BARSOI DIVISION

BARSOI SUB-DIVISION

M.B. No. 1891

MEASUREMENT BOOK

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill.					
1. Name of Work: ——— const ⁿ . and Maint ⁿ . of road and Maint ⁿ . Bridge Sankola to Sahpara Bazar via Mahananda Nadi under MMGSY [SC] in Barsoi Block, Part-III const ⁿ . of HLRCC Bridge with Approach road					
(2). Name of Agency: ——— Tinku Kumar Yadav.					
(3). Agg. No. ——— 14/SB/2021-22.					

(4). Date of commencement

(5). Actual date of completion

In Progress.

Record Measurement

Date of Measurement: ———

Item: ——— 1.

SU HRS Bar in foundation.

Abutment ——— A1

Bar Marked ① 25 mm ϕ . $22 \text{ Nos} \times [500 + 1950 + 650]$ $= 22 \text{ Nos} \times 20650$ $= 22 \text{ Nos} \times 20.65 \text{ m}$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(b) 20 mm ggg = 296 X 0.54					
(d) = 159.84 m ³ @ R8.					
550.85/m ³ .				R8	88048.
(c) 10 mm ggg					
= 296 X 0.36 = 106.56 m ³ @					
R8 614.17/m ³				R8	65446.
(d). S.F. vide P.No. (15)				R8	692158
Total S. Fee				R8	865738.
S. Fee @ 10%				R8	86574.00
Total					(B).
Total Cost (A+B)					13022399.
= R8. 13022379.00.					
ASP. ggg 0.527 = R8. 67716.00.					
Bel.					

					R8 1254663.00.
(-) Prev. Bill				R8 (-)	5741421.00
Net Payable Bill				R8.	7213942.00.
					7213262.00.

13.08.22
JE.

13.08.22
AE

Checked

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग, कार्य पालक,
बारासई, (कटिहार)