

1-3-21 $\frac{C_{\text{tons}}}{\rightarrow}$ PS - 1377303 = 00

25-01-22 RS - 16,83,349 = 00

Bidappur Baddh Zoli to MMGSY Road

MMGSY-ST

Schedule XLV Form No. 134.

BARSOI

DIVISION

KADWA

SUB-DIVISION

Measurement Book

-1493

M/S. P. N. N. H. B. KUMAR SHARMA
Agreement No - 92/560/2020-21

3rd and final Bill

ABSTRACT OF COST

24

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const & Maint. of Road Bidaypur Baradholi To Mhusy Road under MMSY(S)					
Agency - Pradeb Kumar Sarkar					
A.T. - Bighor Hat, Bighor, Baraboi Kothar					
Agm No. - 92 S.B.O./2020-21					
Date of Work Order - 07.08.2020					
Date of Completion - 06.05.2021					
Actual Date of Completion - 28.02.2022					

(i) P/r & fixing of benchmark pillars					
1.0 nos wide T.M.B.P. (1)					
@ Rs. 4375.93/each - Rs. 4376/-					
(ii) P/r & fixing of Reference pillars					
3.0 nos wide T.M.B.P. (2)					
@ Rs. 1999.24/each - Rs. 5998/-					
(92) Clearing and grubbing road land					
0.483 Hect wide T.M.B.P. (3)					
@ Rs. 51133.76/Hect - Rs. 24698/-					
3/4. Const. of embankment					

30
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				4.57	3.9737
				BF Rs. 42,34,097/-	
less previous payments					
vide F.V. B.P.					30,80,652/-
(11) & (16)				Rs. 11,93,445/-	
				Rs. 13,282/-	
				28,212/-	
				OE	
				21312	
					53211

Attended

कार्यपालक-उपनिर्देशा
ग्रामीण विकास विभाग, कार्य प्रमंडल
जयपुर
14/10/20

Material Statement upto date

1) Earth work -	2125.82 m ³	@ Rs. 23.78/m ³
2) Bgg Size :-		
(i) 53 mm to 9.5 mm -	333.83 m ³	@ Rs. 516.44/m ³
(ii) 9.5 mm to 2.36 mm -	133.55 m ³	@ Rs. 411.33/m ³
(iii) 2.36 mm below -	200.3 m ³	@ Rs. 185.94/m ³
(iv) 53 mm to 22.4 mm -	234.69 m ³	@ Rs. 458.22/m ³
(v) 11.2 mm -	46.55 m ³	@ Rs. 345.52/m ³
(vi) 40 mm -	13.80 m ³	@ Rs. 441.08/m ³
(vii) 20 mm -	13.80 m ³	@ Rs. 550.85/m ³
(viii) 10 mm -	6.90 m ³	@ Rs. 614.17/m ³