

મમગસ્ય (સે) મિનિસ્ટર ઓફ વક્ટ તો બાલ્યના
(પુત્રી તોડા પિપ્રાવન)

Schedule XLV-Form No. 134

M.B.No-238
2020-21

ગામનંબર

DIVISION

મળેલ


SUB-DIVISION

Measurement Book

M.B.No-238
2020-21

જોડેલ રીકમ્બેલ ઓફ મીડી

પ્રમાણિત બિનાર બાર છે જે બે હજાર ચાપીયુદ્ધ
 પૈકી એક મશીન દ્વારા ગુણિત-100 (શબ્દો)
 પૂરે છે જે સહાયતા અભિયાન, ગ્રામીણ
 બાળ બિમાર, બાળ અવરુદ્ધતા, મીનકી
 બે મોડેલ છે.


 Executive Engineer
 Rural Works Department
 Works Division Phulpar
 19.12.2020

Sch. XLV - Form No. 134

ગામપટ્ટણ DIVISION
મીનકી SUB-DIVISION

MMGSY (SC) મીનકી અવરુદ્ધતા WKT 40 Bakhara (Purbid) toda

Measurement Book

No. 238
 2020-21


 Name of Officer Executive Engineer
Rural Works Department
Works Division Phulpar
 19.12.2020

Date of first entry _____

Date of last entry _____

Let on A/C Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work-					Const. of road
					WKT to Baluaha
					(Purbi Tola
					Piprahi) under
					MMGSY (C)
Name of Agency					
					Amrendra Kumar Yadav
Agreement No.					305BD/2020-21
Date of Commencement					19.12.2020
Date of Measurement					24.12.2020
Item No. 01					
					Setting Out Pillars
					$8.00 \text{ Hrs} \times 1.420 \text{ km} = 11.36$
					Say 11 Hrs
Item No. 02					
					Cleaning and grubbing
					road land
					$1420.00 \text{ M} \times 2.500 = 4970.00 \text{ M}^2$
					Say 0.497 H
Item No. 03					
					Const. of embankment
					$17 \text{ Hrs} \times 30 \text{ M} \times \left(\frac{5.50 + 6.70}{2} \right) \times 0.60$
					$= 1866.60$
					$6 \text{ Hrs} \times 30 \text{ M} \times \left(\frac{5.60 + 5.60}{2} \right) \times 0.30$
					$= 286.20 \text{ M}^2$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of 4th A/c Bill Page 24 - m ³					1,053.00
1,053.00 m ³ @ Rs 3527.74/m ³					
→ Rs 37,14,710 20					
Item No. 9					
Const. of granular sub base by providing well graded material					
Vide this M.B. Page 27 45.00 m ³					45.00
45.00 m ³ @ Rs 3527.74/m ³					
→ Rs 1,58,748 20					
Item No. 10					
Providing, laying, spreading and compacting					
WBM Gr 3					
Vide this M.B. Page 27 33.75 m ³					33.75
33.75 m ³ @ Rs 4394.94/m ³					
→ Rs 1,48,329 20					
Item No. 11					
Const. of unreinforced C.C. pavement m ³					
Vide this M.B. Page 27 72.00 m ³					72.00
72.00 m ³ @ Rs 7782.00/m ³					
→ Rs 5,60,305 20					
Item No. 12					
Providing, laying, spreading and compacting					
WBM Gr 3					

Rs 62,63,521 20

Continuation

Ad 1	12% GST	Rs 9,47,079	==
------	---------	-------------	----

Add 1% L.C. R	78,923 =
---------------	----------

$R_{88,18,331} \approx 0$

Δ due to 0.21% as per contract b) $\text{Rs } 18,728 = \text{Rs } 18,728$

② 88.99.60320

Deduct previous	\$	88,99 603 2 01
payment	R	61,99 661 2 00

$$\textcircled{R} \quad 27,89,942 = \infty$$

~~10.12.2021 J.C.~~

16/12/2021
A v