

वीरू बसंतारु रोड ये केलाबिगहा
Schedule XLV-Form No. 134

कारपालक साधना-ली (सामान्य काम) DIVISION

सबका साधना-ली (कारपालक काम) SUB-DIVISION

791
MEASUREMENT BOOK

संवेदक → संतोष गीत

1st on A/C Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - const. of road from					
Pirh-Bantara ^{Path} road to Bela Bigha.					
Agency - Santosh GOP.					
Agreement NO. - 22 SBP/MMC/94/21-22					
Date of commencement - 22.6.21					
Date of completion - 21.6.22					
Date of entry - 6.2.22					
Elw calculation chart					

CH.	Dht.	Fill area	Fill Vol.
0	-	4.353	5.520
50	50	4.322	216.890
100	50	4.525	221.200
150	50	4.602	228.200
200	50	5.974	264.400
250	50	4.522	262.380
300	50	5.322	246.090
350	50	4.325	241.180
400	50	4.624	223.710
450	50	4.212	220.880
500	50	4.135	208.670
550	50	4.007	203.560
600	50	4.237	206.090

ABSTRACT OF COST

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out pillars.					
② Bench mark pillars.					
1 Nos. P-2					
③ 539 = 43 each ₹ 3,539 = 00					
④ Reference pillars.					
3 Nos P-2					
⑤ 1615 = 20 each ₹ 3,1615 = 00					
⑥ Clearing & grubbing					
0.65 Ha P-3					
⑦ 52970 = 33/Ha ₹ 34,431 = 00					
⑧ Box cutting					
128.65 m ³ P-3					
⑨ 75 = 57/m ³ - ₹ 9,722 = 00					
⑩ Const. of embankment					
by roadway cutting.					
77.19 m ³ P-3					
⑪ 26 = 68/m ² - ₹ 2,059 = 00					
⑫ Const. of embankment					
with 100 m lead.					
1454:43 m ³ P-2					
⑬ 143 = 20/m ³ - ₹ 208,274 = 00					
⑭ Const. of embankment					
with 100 m lead					
2044:32 m ³ P-2					
⑮ 190 = 36/m ³ - ₹ 389,158 = 00					
⑯ 652,028 = 00					

6244-92	2	3.674=00
---------	---	----------

Continuation