

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दरभंगा-1

पत्रांक 605313 लहेरियासराय, दिनांक 15/03/2022

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दरभंगा-1

सेवामें,

नोडल पदाधिकारी (MR 3054)
ग्रामीण कार्य विभाग
पटना, बिहार

विषय :- नई अनुरक्षण नीति-2018MR (3054) योजना के अंतर्गत पथ में कराये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि नई अनुरक्षण नीति-2018 MR (3054) योजना के अंतर्गत पथ में कराये गये कार्य के लिए संवेदक को भुगतान करने हेतु अधियाचना विहित प्रपत्र में भरकर आवश्यक कार्यवाही हेतु समर्पित की जाती है।

अनु० :- यथोक्त।

विश्वासभजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दरभंगा-1

14-03-22

14.03.22

FORM GFR 19-A

(See Government of India's Decision (1) below Rule- 150)
Form of Utilisation Certificate up to the month of 11 March. 2022

MR 3054 New maintenance Policy 2018

PIU- RWD, Works Division, Darbhanga-1

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Rs. Lakh)	Particulars
1	MR 3054 New maintenance Policy 2018	BRRDA, Patna. Lt No-16 dt.-08.03.2022	110.30689	Certified that out of Rs 110.30689 Lakh (CFMS) received till the February 2022 In favour of Executive Engineer, RWD Bihar work division Darbhanga-1. A sum of Rs 78.19994 Lakh (CFMS) has been utilized for the purpose of MR 3054 New maintenance Policy 2018 as given in the margin for which it was sanctioned and that the balance of Rs 32.10695 Lakh (CFMS) remaining unutilized at the end of the period under.
	Total		110.30689	

Certified that I have satisfied myself that the conditions on which the grants in aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Constructions materials have tested.
- Measurements have been recorded in the MBs and test check conduction by the Assistant Engineer/ Executive Engineer
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

D. A. O.

R.W.D. Works Division
Darbhanga-1

Executive engineer,
R.W.D. Works Division
Darbhanga-1

OFFICE OF EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, Darbhanga-1

Registration Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division:- Darbhanga-1

Sl no	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
2	RM/DA /DAR/2 0/0010	N.H. 57 to Narkatia	31909201004	L.No.1016 Dt. 03.03.2020	0.75	25.734	16.50061	7.2618	6-Jan-21	5-Oct-21	25.02.2022	3118.14	25MM	5.1%	10.16800	10.16800	5.89464	Complete
3	RM/DA /DAR/2 0/0010	LO50 - T07 SH Makhnahi To Siso (VR50)	31909202052	L.No.1016 Dt. 03.03.2020	1.25	40.046	25.40336	11.58075	6-Jan-21	5-Oct-21	25.02.2022	3295.46	25MM	5.1%	15.30400	15.30400	9.17799	Complete
Total					4.55	79.98506	56.015	37.217							78.19994	15.30400	15.07263	

Divisional Accounts Office
Rural Works Department,
works Division, Darbhanga-1

Executive Engineer
Rural Works Department
Works Division, Darbhanga-1

Name of Contractor's-Amar Nath jha

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
25/ 2/ 22	13: 17: 1	47	0.1	300	0	3000	3540	G	26.17574	85.81062	Normal
25/ 2/ 22	13: 17: 1	47	0.1	240	10.1	2400	2858	G	26.17657	85.81106	Normal
25/ 2/ 22	13: 17: 37	47	0.1	310	20.2	3100	3654	G	26.17748	85.81133	Normal
25/ 2/ 22	13: 18: 0	47	0.1	280	20.2	2800	3313	G	26.17825	85.81178	Normal
25/ 2/ 22	13: 18: 12	47	0.1	230	20.2	2300	2745	G	26.179	85.81236	Normal
25/ 2/ 22	13: 18: 12	47	0.1	230	20.2	2300	2745	G	26.17985	85.81281	Normal
25/ 2/ 22	13: 18: 12	47	0.1	250	20.2	2500	2972	G	26.17985	85.81281	Normal

Name of Road:-NH 57 To Narkatiya

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 3100$$

$$Y = 3654$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001



 Engineer in Charge
 NH-57, Narkatiya

Steco Analyzer

Name of Customer : AMAR NATH JAH
Name of Work/ Road : NH 57 TO NARKATIYA
Lab Job number :
Date : 2/25/2022
Section No. : 47

Test Date :	2/25/2022	Road Name :	NH 57 TO NARKATIYA		
Machine No :	364	Road Type :	(R) RURAL ROAD		
Start S No :		Side :	1	Interval	
Start E No :		UJV Range :	1745	To	5000 1000 mm/km
Weather :		Dist Range :	0	To	0.8 0.1 * 1000 m
Start Location :	NH 57		Equation : $Y = 0 * X^2 + 1.136 * X + 132.5$		
End Location :	NARKATIYA				


Print

Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\dell\Desktop\25021357.Xls, Section No. : 47, Eqn : $Y = 0 * X^2 + 1.136 * X + 132.5$
Name of Customer : AMAR NATH JAH, Name of Work/ Road : NH 57 TO NARKATIYA, Lab Job number :




[Signature]
Executive Engineer
R.W.D. Works Division
Darbhanga-1

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल दरभंगा-1
email-eerwddarbhangal@gmail.com

प्रामाणित किया जाता है कि 3054(MR)/ नई अनुरक्षण नीति 2018 योजनान्तर्गत NH 57 To Narkatiya पथ निर्माण कार्य पूर्ण कर दिया गया है, जिसमें कनीय अभियंता द्वारा मापी पुस्त संख्या 3870 में दर्ज सभी मदों की मापी जाँच शत प्रतिशत की गई एवं सहायक अभियंता के द्वारा इस 50 प्रतिशत की गई तथा कार्यपालक अभियंता के द्वारा 10 प्रतिशत मापी की जाँच की गई, जो गुणवत्ता पूर्ण एवं विशिष्टियों के अनुरूप है।


कनीय अभियंता


10.3.22
सहायक अभियंता


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, दरभंगा-1

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work →	NH-57 to Markatinga				✓
② Agency →	Amar Nath Sda.				✓
③ Agreement no →	80/M.N.D/2020-21				
④ Date of start →	21-01-2021				✓
⑤ Date of completion →	22-01-2022				05.10.2021 ✓
⑥ Date of entry →					
Work done					

① clearing & grubbing road land.	
$4 \times 2 \times 30.00 \times 1.00 =$	240.00
$4 \times 2 \times 30.00 \times 1.00 =$	240.00
$4 \times 2 \times 30.00 \times 1.00 =$	240.00
$4 \times 2 \times 30.00 \times 1.00 =$	240.00
$4 \times 2 \times 30.00 \times 1.00 =$	240.00
$1 \times 2 \times 30.00 \times 1.00 =$	60.00
	1500.00
	at 0.15 haft.

(20) granular sub-base with well graded material - 12 -



B. & H. 12,63,142.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
city side pay - @ 4 n.s.					
⑬ 3027.13/nd					12109.00
⑭ Planting of trees and their maintenance					
city side pay - @ 36 n.s.					
⑮ 820.42/nd					29535.00
⑯ Road marking with hot applied -					
city side pay - @ 150.00/m ²					
@ 723.00/m ²					108450.00
					Rs. 1413236.00
Add L.S.T. @ 12%					169588.00
Add L. cess @ 1%					14132.00
Add Signage fee @ 0.07%					9469.20
					Rs. 16,06,425.00
Less 0.01% below					1612.00
					Rs. 16,06,264.00
Limit - 2 allotment Rs. 1216800.00					
19/02/22 3E					
13/03/2022 P.B.					

2nd and final BM

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Name of work →	NH-57 to Markatiya				
② Agency →	Amar nath				5ha.
③ Agg. no →	80/M.O.D/				2020-21
④ Date of start →	21-01-2021				
⑤ Date of completion →	09-10-2021				
work done					
also further measurement for this work.					
 15/10/21 J. K. Singh  15/10/21 A. S. Singh					

2nd and final Bill

Abstract of cost

13



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grubbing road land					
Qty m ² per kg - ① 0.15 hect.					
@ 51137.28 / hect.					7671.000
② construction of subgrade & earthen shoulder					
Qty m ² per kg - ① 50400 m ²					
@ 192.13 / m ²					96834.200
③ granular sub base with well graded material					
Qty m ² per kg - ① 1534 m ²					
@ 2569.65 / m ²					39418.200
④ WBM binding - 2.					
Qty m ² per kg - ① 22.258 m ²					
@ 3220.46 / m ²					74901.200
⑤ Prime coat.					
Qty m ² per kg - ① 313.2 m ²					
@ 43.15 / m ²					13515.200
⑥ Tack coat					
Providing and applying tack coat					
Qty m ² per kg - ① 35231 m ²					
@ 14.76 / m ²					52001.200
					284340.200

Continuation

Sch. XLV-Form No. 134

Bf 14. 1263142.200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty side by (10) 4 nos.					
@ 3027.13/No. L					12109.200
(15) (16) Planting of tree and their maint.					
Qty side by (10) 36 nos.					
@ 820.42/No. L					29535.200
(16) (17) Road marking with hot asphalt down					
Qty side by (10) 150.00 m ²					
@ 723.00/m ² L					108450.200
				14.	1413236.200
Add G.S.T. @ 12% L					169588.200
Add Labor @ 1% L					14132.200
Add S.F.R. @ 0.69% L					9469.200
				14.	1606425.200
Less 0.01% below L					16/200
				14.	16,06,264.200
Less Previous Payment L					10,16,800.200
				14.	5,89,464.200
 15/03/22  15-3-22 DE					