

प्रमाणित किया जाता है कि इस
मापी पुस्त में कुल 100 (एक सौ)
पृष्ठ हैं। जो कि एम. डी. गिरगा
ग्रामीण कार्य विभाग, वन्य अजय,
प्रमंडल अनन्तपुर के
पदनाम से निर्गत किया जाता है।

07/07/2020
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, डोका

Sch. XLV - Form No. 134

Dhaka DIVISION
Bankatwa SUB-DIVISION

Measurement Book

No. 1480

Name _____

Date of first entry _____

Date of last entry _____

Name of Work-

1

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of work: - Repair of Road					
from Jolgawan to Baraila					
10 to 2.538 km under					
MR 3054 New Maintenance					
Policy.					
Package No - MR-N/19-20/Dhaka 06					
Agency - M/s Sri Sai Construction,					
At + Po - Chintamanpur					
P.S - Papara Dist - East Champaran					

Agreement no - 04 MRD/2020-21
 Date of Work order - 09/05/2020
 Date of Completion as per
 Agreement - 08/02/2021
 Date of Measurement -

10/09/2020

① Providing & fixing of
 Information Board

2 Nos.


② Clearing & Grubbing
 of road land including
 uprooting, veg.

$$2 \times 6 \times 50.0m \times 1.0m = 600.0m^2$$

$$2 \times 6 \times 50.0m \times 1.0m = 600.0m^2$$

$$2 \times 6.0m \times 1.0m \text{ Continuation} = 12.0m^2$$

$$= 1212.0 m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd & final Bill					
Name of work: Repair of road					
From Jalgaon to Baroda					
Under MR 3054 New Maintenance					
Policy.					
Package no - MR-N/19-20/Dhaka 06					
Agency - M/s Sri Sai Construction,					
Chindamanpur, Pipara,					
East Chamba.					
Agreement no - 04MRD/2020-21					
Date of work orders - 09/05/2020					
Date of completion as per					
Agreement - 08/02/2021					
Actual Date of completion - 07/02/2021					
 02/03/2022 J.E.  08/03/2022 A.E.					

Sch. XIV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Abstract of cost					
(1) Clearing & grubbing of roadland including uprooting, veg					
0.48 hect vide TMS P21					
① 49496=70					23,956=00
(2) Dismantling of existing Structure like culvert					
2.88m ³ vide TMS P21					
① 228=72					659=00
(3) Constn of Subgrade & earthen shoulder					
988.40m ³ vide TMS P21					
① 176=75					1,74,700=00
(4) Construction of granular Sub-base by providing grading II material					
63.19m ³ vide TMS P21					
① 2218=44					1,40,183=00
(5) Providing laying spreading & compacting WBM Gr II					
63.54m ³ vide TMS P21					
① 4093=48					1,78,230=00
(6) Providing laying spreading & compacting WBM Gr III					
92.06m ³ vide TMS P21					
① 3688=26					3,39,541=00

Continuation

8,57,269=00

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			Bf	8,57,269=00
(7) Provision applying Prime coat with Emulsion S.S.				
1232.27 m ² wide TMS P22				
@ 41=60				51,262=00
(8) Provision laying Rolloff 20 mm M.S.S				
1504.87 m ² wide TMS P22				
@ 205=23				3,08,844=00
(9) Provision laying tack coat with Emulsion RS,				
9558.20 m ² wide TMS P22				
@ 14=10				1,34,771=00
(10) Provision laying 25mm SDBC				
201.23 m ² wide TMS P22				
@ 10345=19				20,81,763=00
(11) Provision laying RCC M15 grade wide TMS P22 Km stone				
4 Nos @ 2423=54				9694=00
200m stone				
8 Nos @ 650=241				5202=00
				34,48,805=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) 19 Brick masonry work in Parapet wall 2.85m ² wide Tms Pzy				40,01,716.00	
@ 5719=69					16,473.00
(17) 20 Plastering on wall 20.16m ² wide Tms Pzy					
@ 197=09					3973.00
(18) 21 Plastering on wall 60.48m ² wide Tms Pzy					
@ 197=09					11920.00

(19) 22 Painting 2 coat including Prime coat 80.64m ² wide Tms Pzy					
@ 95=63					7712.00
					40,41,794.00
Add 1% L.W					40,418.00
Add 12% G.S.T					4,85,015.00
					45,67,227.00
0.33% below as per Agreement					-115072.00
					Rs 45,52,155.00
Less Paid upto 2nd A/c					
Bill vide Tms Pzy					Rs 45,52,155.00
					Rs NIL

02/03/2022
JE

Continuation

C&P
8.3.22
JE

Amrinder
06/03/2022
AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Material statement				
	Nil				
02/03/2022					Amangul- 08/03/2022
JE					AE
Memo of Payment					
passed for Rs 4121017.00					
					Executive Engineer W.D. Works Division Dhaka 7/3/22
					12/3-22

Continuation