

Name of Work- Banwar Jodhpur.
 Situation of Work- At Block Banwarpur.
 Agency by which work is executed- Abhay Kumar
 Date of Measurement- Thakur.

No. and date of agreement 77 MBD/2020-21

(These four lines should be repeated at the commencement of the measurement relating to each work)
MR-3054 UNDER NEW
MAINTENANCE POLICY 2018.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Estimated Cost:-					Rs. 1,32,14,989=00.
Agreement Value:-					Rs. 1,30,45,837=00
					Total Rs. 2,80,25,287=00.
					(TWP Nos. 0 + Roads)
Date of start:-					06-01-2021
Date of completion:-					05-10-2021.
Date of entry:-					1200-2021.
①	Sign Board.				2 Nos.
②	Construction base clearing and levelling				

	with 4:1:1 gradad				
	material for Grading				
	material - d.m.w				
1.87 KM.					
	2x 6.50x 1.50x 0.100 =				1.950 m ³
	2x 5.00x 2.00x 0.100 =				2.000 "
	1x 8.00x 1.50x 0.100 =				1.200 "
2.04 KM.					
	4x 6.00x 1.80x 0.100 =				4.320 "
	3x 5.00x 2.20x 0.100 =				3.300 "
	5x 5.00x 2.00x 0.100 =				5.000 "
	3x 8.00x 1.20x 0.100 =				2.880 "
	4x 8.00x 1.30x 0.100 =				4.160 "
	5x 5.00x 1.20x 0.100 =				3.000 "
3.24 KM.					
	3x 5.00x 2.20x 0.100 =				3.300 "
	4x 5.00x 2.00x 0.100 =				4.000 "
	3x 8.00x 1.20x 0.100 =				2.880 "
	1x 4.00x 1.20x 0.100 =				0.480 "

Continuation c.o. Q = 38.470 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.		Rs. 69,17,927.00
15. 600mm x 450mm rectangular					
V.P. $\frac{23}{9}$			6 Nos.		
@ Rs. 3026 = 67 each					Rs. 18,160.00
16. Boundary pillars					
V.P. $\frac{23}{9}$			55 Nos.		
@ Rs. 522 = 47 each					Rs. 28,736.00
17. Planting					
V.P. $\frac{23}{10}$			171 Nos.		
@ Rs. 820 = 42 each					Rs. 1,40,292.00
18. Road marking					
V.P. $\frac{18}{9}$			910.00 m ²		
@ Rs. 721 = 31/m ²					Rs. 6,56,938.00
19. Brick masonry 1/4 cm (13)					
V.P. $\frac{19}{9}$			0.64 m ³		
@ Rs. 5231 = 50/m ³					Rs. 45,200.00
20. Plastering 2 to cm (114)					
V.P. $\frac{19}{10}$			60.48 m ²		
@ Rs. 158 = 52/m ²					Rs. 9,587.00
21. Painting of Wall					
V.P. $\frac{23}{11}$			120.57 m ²		
@ Rs. 98 = 78/m ²					Rs. 11,910.00
					Rs. 78,28,750.00
Add. G.S.T. 12%					Rs. 9,39,450.00
" L.C. 1%					Rs. 78,288.00
" S.F. V.P. 19					Rs. 53,672.00
" S.F. V.P. 28					Rs. 6,592.00
					C.O. Rs. 89,06,752.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.T.		Rs. 89,06,752.00
Less 1.25% as per agreement					Rs. 1,14,006.00
					Rs. 87,92,746.00
Less gratuity Paid Rs. 6					Rs. 78,19,994.00
					Rs. 9,72,752.00
<i>Signature</i> 26.02.2022 <i>Signature</i> 26/02/22 <i>Signature</i> 26/02/22 <i>Signature</i> 26/02/22					

Sewerage Fee					
① Sewerage Fee					Rs. 2772.00 m ³
					@ Rs. 23.78/m ³ x 10.10 Rs. 6,591.82
					Say Rs. 6,592.00
<i>Signature</i> 26.02.2022 <i>Signature</i> 26/02/22 <i>Signature</i> 26/02/22 <i>Signature</i> 26/02/22					
Material Statement					
① B.W.					2772.00 m ³
<i>Signature</i> 26.02.2022 <i>Signature</i> 26/02/22 <i>Signature</i> 26/02/22 <i>Signature</i> 26/02/22					

Continuation